



AUBURN
UNIVERSITY

FACILITIES MANAGEMENT
PLANNING, DESIGN, AND CONSTRUCTION
M E M O R A N D U M

TO: **COLLEGE OF ARCHITECTURE, DESIGN & CONSTRUCTION**
DR. KAREN ROGERS, ACTING DEAN

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/02/2022**

Please find attached this month's status report for all projects related to your college that are currently being managed by Facilities Management.


If you have any questions or comments about these reports or any of the projects contained therein, please let us know.
<https://fm.auburn.edu/>

Simon Yendle

Assistant Vice President & University Architect, Planning, Design, & Construction
(334) 703-1726
simon.yendle@auburn.edu

Sarah T. Smith

Executive Director of Design, Planning, Design, & Construction
(334) 734-9922
sarahtsmith@auburn.edu

 denotes "Client Priority Projects"

| | | | | |
|---|----------------------------------|-----------|-------------|---------------|
| COLLEGE OF ARCHITECTURE DESIGN AND CONSTR. | Total Projects: 2 | PROGR.: 1 | CONSTR.: 0 | HOLD_SCOPE: 0 |
| | Total Approved Budgets: \$25,245 | DESIGN: 1 | CLOSEOUT: 0 | HOLD: 0 |

PROGRAMMING 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

| Project Num | D = Design Lead C = Construction Lead | Project Name | Project Initiation | Budget Approved | Final Design | Bid Date | Notice to Proceed | Substantial Completion |
|-------------|--|--|--------------------|-----------------|----------------|----------------|-------------------|------------------------|
| 21-327 | D: Contina Mccall C: Hank Moreman | Dudley Hall - 1st Floor, New Instructional APLA Jury & Exhibition Space Status: PROGRAMMING Phase:PROGRAMMING | 7/14/21 | B: E: A: | B: E: A: | B: E: A: | B: E: A: | B: E: A: |
| Grp: OUA | 4/13/22 Contina Mccall | Budget: Not developed. Schedule: Not developed. Current Task: Met with Client on 3/17. There were several scope changes which necessitates sending the scope of work package back to estimating. Currently working on electrical/lighting scope revisions. Next Step: Resubmit scope of work to Facilities In-House Estimating. | | | | | | |

DESIGN 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

| Project Num | D = Design Lead C = Construction Lead | Project Name | Project Initiation | Budget Approved | Final Design | Bid Date | Notice to Proceed | Substantial Completion |
|-------------|--|--|--------------------|----------------------------|----------------|----------------|-------------------|------------------------|
| 22-015 | D: Contina Mccall C: Joshua Conradson | Miller Gorrie Center - Study For Additional Faculty & Graduate Student Office Space Status: STUDY Phase:DESIGN | 1/18/22 | B: E: A: \$25,245 | B: E: A: | B: E: A: | B: E: A: | B: E: A: |
| Grp: OUA | 4/13/22 Contina Mccall | Budget: Start-up budget (\$25K) approved. Schedule: No schedule developed. Current Task: Options presented to Client on 04-13-2022. Next Step: Client will present options to building science faculty and staff. | | | | | | |