



AUBURN
UNIVERSITY

FACILITIES MANAGEMENT
PLANNING, DESIGN, AND CONSTRUCTION
M E M O R A N D U M

TO: **SAMUEL GINN COLLEGE OF ENGINEERING**
DR. STEVEN TAYLOR, *INTERIM DEAN*

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/02/2022**

Please find attached this month's status report for all projects related to your college that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.
<https://fm.auburn.edu/>

Simon Yendle

Assistant Vice President & University Architect, Planning, Design, & Construction
(334) 703-1726
simon.yendle@auburn.edu

Sarah T. Smith

Executive Director of Design, Planning, Design, & Construction
(334) 734-9922
sarahtsmith@auburn.edu

■ denotes "Client Priority Projects"



Client Projects (by Phase)

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38	PROGR.: 11	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$23,937,676	DESIGN: 11	CLOSEOUT: 5	HOLD: 5

PROGRAMMING **11 Projects**

B = Baseline Date E = Estimated Date A = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-594	D: Chris Murphy C: Joshua Conradson	MRI Research Center - Suite 145, 7T MRI Scanner Replacement Status: PROGRAMMING Phase:PROGRAMMING	11/29/21	B: E: A: \$73,000	B: E: A:	B: 7/24/22 E: 9/18/22 A:	B: 7/29/22 E: 9/23/22 A:	B: 10/27/22 E: 12/22/22 A:
Grp: OUA	4/20/22 Chris Murphy	Budget: Design Only Budget sent to Client on 3.18.21 Schedule: In Development Current Task: Budget Execution and Consultant Contracts Next Step: Produce Schematic Dwgs. for Project with Budget Analysis						
22-076	D: Philip Johnson C: Joshua Conradson	Auburn University Research and Innovation Campus (Huntsville, AL) - New Exterior & Interior Building Signage Status: PROGRAMMING Phase:PROGRAMMING	2/17/22	B: 3/31/22 E: 3/31/22 A: \$14,500	B: E: A:	B: 8/29/22 E: 8/22/22 A:	B: 9/23/22 E: 9/16/22 A:	B: 1/21/23 E: 1/14/23 A:
Grp: OUA	4/20/22 Philip Johnson	Budget: TBD Schedule: TBD Current status: OA agreement with Chambless King in process Next step: Finalize agreement and design.						
22-077	D: Philip Johnson C: Joshua Conradson	Auburn University Research and Innovation Campus (Huntsville, AL) - Convert Rooms 107 & 108 To Wet Labs Status: PROGRAMMING Phase:PROGRAMMING	2/17/22	B: 4/28/22 E: 4/28/22 A:	B: E: A:	B: 11/10/22 E: 11/10/22 A:	B: 12/5/22 E: 12/5/22 A:	B: 4/4/23 E: 4/4/23 A:
Grp: OUA	4/20/22 Philip Johnson	Budget: TBD Schedule: TBD Current status: Client developing program of needs for project Next step: Finalize program and start OA agreement.						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38	PROGR.: 11	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$23,937,676	DESIGN: 11	CLOSEOUT: 5	HOLD: 5

PROGRAMMING **11 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-096	D: Nicholas Blair C: Nikki Washington	NCAT Research Facility - Exterior Duct Work Inspection & Repair Status: PROGRAMMING Phase: PROGRAMMING	3/3/22	B: E: 6/3/22 A:	B: E: A:	B: E: 8/29/22 A:	B: E: 9/23/22 A:	B: E: 11/22/22 A:
Grp: OUA	4/18/22 Nicholas Blair	Budget: In development Schedule: In development Current Task: Met with client and AMCO to determine scope of work on 3/24 and begin JOC pricing. AMCO is still working on pricing based on wall penetration details from Ward Associates Next Task: Create budget for NCAT review						
22-136	D: Shelby Thompson C: Joshua Conradson	Shelby Center - 1st Floor, New Furnishings Status: PROGRAMMING Phase: PROGRAMMING	3/23/22	B: E: 5/20/22 A:	B: E: A:	B: E: 6/6/22 A:	B: E: A:	B: E: A:
Grp: OUA	4/18/22 Shelby Thompson	Budget: TBD Schedule: TBD Current Task: Obtaining furniture quotes. Next Task: Present furniture selections and estimate to client.						
22-137	D: Travis Davis C: Hank Moreman	Wilmore Laboratories - Emergency Power System Upgrade Status: PROGRAMMING Phase: PROGRAMMING	3/24/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	4/20/22 Travis Davis	Budget: In development. Schedule: In development. Current Status: Project Strategy was 4/15. Review project with IHC Next Step: Estimate construction cost						
22-138	D: Philip Johnson C: Tyler Hand	Thomas Walter MRI Research Building - South Side Exterior, Install Lettering Status: PROGRAMMING Phase: PROGRAMMING	3/24/22	B: 4/15/22 E: 4/15/22 A: \$4,400	B: E: A:	B: 4/15/22 E: 4/15/22 A:	B: 4/15/22 E: 4/15/22 A:	B: 4/25/22 E: 4/25/22 A:
Grp: OUA	4/20/22 Philip Johnson	Budget: Client approved for Sign World proposal. Awaiting funding transfer. Schedule: Sign to be installed by 6/1/22 Current status: Awaiting Sign World schedule and on site mock up promised Next step: Final sign installation.						
22-141	D: Travis Davis C: Joshua Conradson	Harbert Center - Rm B009C, Evaluate Ventilation System Status: PROGRAMMING Phase: PROGRAMMING	3/24/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	4/20/22 Matthew Wagner	PIF assigned to Travis Davis on 4/20/2022.						

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38	PROGR.: 11	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$23,937,676	DESIGN: 11	CLOSEOUT: 5	HOLD: 5

PROGRAMMING **11 Projects**

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
22-145	D: C:	Harbert Center - Relocation Of Environmental Lab From Davis Hall Status: ASSIGN PM Phase:PROGRAMMING	3/25/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: OUA	4/12/22 Matthew Wagner	Budget: In development. Projected cost is upwards of \$1.5M. Schedule: In development. Current Status: Met with clients on 4/12. Develop project budget and engage consultant for programming services. Next Step: Approval of Fees Only budget to cover consultant fees.							
22-167	D: Chris Murphy C: Joshua Conradson	Advanced Structural Engineering Laboratory - 1201 High Bay Area, Guardrail Stabilization Status: PROGRAMMING Phase:PROGRAMMING	4/13/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: OUA	4/20/22 Chris Murphy	Budget: Funded through Main Building Budget Schedule: In Development Current Task: Research best viable Option for Modular / Removable Guardrail Systems and get a sample delivered to the site for Review. Next Step: Purchase Guardrail system through the main project budget							
22-174	D: Shelby Thompson C:	Shelby Center - 3rd Floor Hallway, Provide Furnishings For Student Study Area Status: PROGRAMMING Phase:PROGRAMMING	4/13/22	B: E: 5/26/22 A:	B: E: A:	B: E: 8/23/22 A:	B: E: 9/17/22 A:	B: E: 11/16/22 A:	
Grp: OUA									

DESIGN **11 Projects**

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
19-337	D: Chris Murphy C: Andrew Spurlin	Wiggins Hall - Rm 0432, Renovate & Convert Into Engine & Vehicle Testing Lab Status: STUDY Phase:DESIGN	7/18/19	B: 10/22/19 E: 11/8/19 A: 11/8/19 \$175,225	B: 1/13/22 E: 1/13/22 A:	B: 2/15/22 E: 2/15/22 A:	B: 3/23/22 E: 3/23/22 A:	B: 8/20/22 E: 8/20/22 A:	
Grp: OUA	4/20/22 Chris Murphy	Budget: In Budget (Design Only) Schedule: On Revised Schedule Current Task: Presented Feasibility Study and Anticipated Project Cost Ranges to client on 4.18.21. Client to Review. Next Step: Project Initiation following review of Project Strategies discussed in the Feasibility Study.							


denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38 Total Approved Budgets: \$23,937,676	PROGR.: 11 DESIGN: 11	CONSTR.: 6 CLOSEOUT: 5	HOLD_SCOPE: 0 HOLD: 5
---	--	--------------------------	---------------------------	--------------------------

DESIGN	11 Projects
---------------	--------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
20-478	D: Mary Park C: Julie Rice	Davis Aerospace Eng Hall - Building Envelope Restoration (Phase II) Status: DESIGN Phase:DESIGN	10/16/20	B: 10/28/20 E: 10/28/20 A: 10/28/20 \$45,000	B: E: A:	B: 2/5/24 E: 2/5/24 A:	B: 3/1/24 E: 3/1/24 A:	B: 8/23/24 E: 8/23/24 A:
Grp: OUA	3/31/22 Mary Park	Budget: In budget. Schedule: On schedule (Design in FY21, Construction in FY24-25) Current Task: Design documents. Next Task: Full cost estimate for R&R planning						
21-151	D: Shelby Thompson C: Nikki Washington	Shelby Center - 1st Floor, Interior Renovations & Refurbishments Status: DESIGN Phase:DESIGN	4/5/21	B: 9/17/21 E: 9/17/21 A: 9/17/21 \$33,500	B: E: A:	B: 6/9/22 E: 6/9/22 A:	B: 6/24/22 E: 6/24/22 A:	B: 10/22/22 E: 10/22/22 A:
Grp: OUA	4/18/22 Shelby Thompson	Budget: On budget Schedule: On schedule Current Task: Furniture and finish selections finalized. Scheduling meeting with client & WBA to discuss door placement. Next Task: Present cost estimate and furniture costs to client. Develop budget.						
21-466	D: Travis Davis C: Tyler Hand	Shelby Center - 1st Floor, Classroom Glass Board & AV Upgrades Status: BIDDING-CONST CONTR Phase:DESIGN	9/8/21	B: 5/11/22 E: 5/11/22 A:	B: E: A:	B: 5/12/22 E: 5/12/22 A:	B: 6/2/22 E: 6/2/22 A:	B: 8/1/22 E: 8/1/22 A:
Grp: OUA	4/20/22 Travis Davis	Budget: TBD Schedule: Construction during the summer, pending client approval Current Status: New monitors are outside of this project's budget. Requesting finalized construction estimate. Next Step: Create TOTAL budget for design & construction. Review budget with client.						
21-467	D: Shelby Thompson C: Joshua Conradson	Shelby Center - Rm 2101, Renovate & Convert Into EASL Classroom For CSSE & ISE Status: DESIGN Phase:DESIGN	9/8/21	B: 11/17/21 E: 1/17/22 A: \$17,150	B: E: A:	B: 6/17/22 E: 8/17/22 A:	B: 8/21/22 E: 10/21/22 A:	B: 11/18/22 E: 1/18/23 A:
Grp: OUA	4/18/22 Shelby Thompson	Budget: On budget Schedule: On schedule Current Task: Client presenting WBA plans to original benefactor. Next Task: Review SDs from WBA and present furniture estimate to client.						
21-582	D: Travis Davis C: Nikki Washington	Davis Aerospace Eng Hall - New Filtration Unit For Chilled Water System Status: DESIGN Phase:DESIGN	11/10/21	B: E: 4/1/22 A: 4/1/22 \$106,810	B: E: A:	B: 9/20/22 E: 9/20/22 A:	B: 10/15/22 E: 10/15/22 A:	B: 1/13/23 E: 1/13/23 A:
Grp: OUA	4/20/22 Travis Davis	Budget: Budget is approved for design. Schedule: In development. Current: Consultant construct is routing. Next Step: Design (create construction documents)						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38	PROGR.: 11	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$23,937,676	DESIGN: 11	CLOSEOUT: 5	HOLD: 5

DESIGN **11 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-006	D: Mary Park C: Joshua Conradson	Davis Hall & Harbert Center - Roof Membrane Replacement Under Exterior Pavers Status: BIDDING-CONST CONTR Phase:DESIGN	1/10/22	B: 3/25/22 E: 3/31/22 A: 3/31/22 \$75,000	B: E: A:	B: 5/9/22 E: 4/28/22 A:	B: 6/3/22 E: 5/22/22 A:	B: 8/2/22 E: 7/21/22 A:
Grp: OUA	3/31/22 Mary Park	Budget: In budget. Schedule: On schedule. Current Task: Material testing completed. Awaiting JOC pricing for roof repairs. Next Task: Review JOC pricing for construction contracts.						
22-131	D: Walker Davis C:	Wiggins Hall - Backflow Preventer Leak Cleanup Status: CONST CONTR Phase:DESIGN	3/22/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								
22-148	D: Walker Davis C:	Gavin Engineering Research Lab - Rm 007, Installation Of Panic Alarm Devices Status: CONST CONTR Phase:DESIGN	3/29/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								
22-172	D: Walker Davis C:	Auburn University Research & Innovation Campus (Huntsville, AL) - Various Rooms, Renovations Status: CONST CONTR Phase:DESIGN	4/13/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								

 denotes "Client Priority Projects"

Client Projects (by Phase)


COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38	PROGR.: 11	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$23,937,676	DESIGN: 11	CLOSEOUT: 5	HOLD: 5

DESIGN 11 Projects

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
22-179	D: Walker Davis C:	Auburn University Research & Innovation Campus (Huntsville, AL) - Parking Lot Improvements Status: CONST CONTR Phase:DESIGN	4/19/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:	
Grp: PRSUP									

CONSTRUCTION 6 Projects

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
21-126	D: Nicholas Blair C: Nicholas Blair	NCAT Test Track - South Entrance, New Site & Building Identification Signage Status: CONSTRUCTION Phase:CONSTRUCTION	3/19/21	B: 10/11/21 E: 11/1/21 A: \$29,150	B: E: A:	B: 12/7/21 E: 12/7/21 A: 12/7/21	B: 1/16/22 E: 1/24/22 A: 1/24/22	B: 3/17/22 E: 5/25/22 A:	
Grp: CPM									
		4/18/22 Nicholas Blair	Budget: Approved Schedule: Substantial Completion is 4/15/2022 Current: Sign shop is editing wording to reflect name change for "Stormwater Research Facility" Next Step: Complete work order from sign shop						
21-306	D: Nicholas Blair C: Nikki Washington	NCAT Test Track - Office & Maintenance Building Renovations Status: CONSTRUCTION Phase:CONSTRUCTION	6/30/21	B: 1/3/22 E: 1/3/22 A: \$267,036	B: E: A:	B: 1/10/22 E: 1/10/22 A: 1/10/22	B: 3/26/22 E: 3/26/22 A:	B: 6/24/22 E: 6/24/22 A:	
Grp: CPM									
		4/18/22 Nikki Washington	Budget: Original budget approved Schedule: Pre-Construction Meeting held on 4/14/22. NTP tentatively scheduled for May 2. Current: Materials are in procurement. Next Step: Submittals. Order balance of materials.						
21-413	D: Shelby Thompson C: Tyler Hand	Shelby Center - Suite 3101 & Rm 3103, Wall Modifications & Interior Refurbishments Status: CONSTRUCTION Phase:CONSTRUCTION	8/23/21	B: 1/5/22 E: 12/13/21 A: 12/13/21 \$120,900	B: E: A:	B: 1/21/22 E: 2/9/22 A: 2/9/22	B: 5/28/22 E: 5/28/22 A:	B: 7/27/22 E: 7/27/22 A:	
Grp: CPM									
		3/23/22 Tyler Hand	Budget: On budget Schedule: On schedule Current Task: Furniture is ordered. Construction to begin end of May or early June. Next Task: Scheduling construction start.						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38 Total Approved Budgets: \$23,937,676	PROGR.: 11 DESIGN: 11	CONSTR.: 6 CLOSEOUT: 5	HOLD_SCOPE: 0 HOLD: 5
---	--	--------------------------	---------------------------	--------------------------

CONSTRUCTION 6 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-418	D: Shelby Thompson C: Tyler Hand	Brown-Kopel Eng Student Achievement Ctr - Basement Level, Flooring Improvements	8/24/21	B: 4/22/22 E: 4/22/22 A:	B: E: A:	B: 4/23/22 E: 4/23/22 A:	B: 7/27/22 E: 7/27/22 A:	B: 9/25/22 E: 9/25/22 A:
Grp: CPM		Status: CONSTRUCTION Phase: CONSTRUCTION Budget: In development. Schedule: Will occur in Summer of 2022. Current Task: Awaiting Rabren's pricing and schedule. Next Step: Determine if full scope of work can be completed in the Summer. Put together budget and review with engineering.						

22-060	D: Matthew Wagner C: Ja'Vone Dixon	Wilmore Laboratories - Rm 171 Renovation	2/9/22	B: 4/22/22 E: 4/22/22 A: \$40,400	B: E: A:	B: 4/23/22 E: 4/15/22 A: 4/15/22	B: 6/11/22 E: 6/10/22 A:	B: 7/25/22 E: 7/24/22 A:
Grp: IHC		Budget: In budget Schedule: Ion schedule Current Status: Demo Next Step: Cabinet modification						

22-149	D: Hank Moreman C: Patrick Ledbetter	Gavin Engineering Research Lab - Rm 007, New Card Reader Access System	3/29/22	B: E: A:	B: E: A:	B: E: 3/29/22 A: 3/29/22	B: E: A:	B: E: A:
Grp: IHC		Status: BUYOUT Phase: CONSTRUCTION WPL Budget: Schedule: Current Status: We are now waiting on the client budget approval.						

CLOSEOUT 5 Projects

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
17-255	D: Simon Yendle C: Joshua Conradson	Advanced Structural Engineering Laboratory - New Facility	8/8/17	B: E: A: \$22,000,000	B: 9/24/18 E: 4/1/19 A: 4/1/19	B: 10/26/18 E: 5/23/19 A: 5/23/19	B: 8/5/19 E: 8/5/19 A: 8/5/19	B: 10/15/20 E: 11/6/20 A: 11/6/20
Grp: CPM		Budget: On Budget Schedule: Project is substantially completed. Current Steps: Correcting warranty related items and finishing Day 2 items and purchasing final client equipment. Next Steps: Financial closeout						


 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38	PROGR.: 11	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$23,937,676	DESIGN: 11	CLOSEOUT: 5	HOLD: 5

CLOSEOUT **5 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-449	D: Mary Park C: Jonathan Tucker	NCAT Maintenance Bldg - Building Envelope Repairs Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	9/26/19	B: 12/4/19 E: 12/4/19 A: 12/4/19 \$162,075	B: E: A:	B: 5/26/20 E: 6/16/20 A: 6/16/20	B: 8/6/20 E: 8/6/20 A: 8/6/20	B: 4/7/21 E: 4/7/21 A: 4/7/21
Grp: CPM	4/12/22 Jonathan Tucker	Schedule: Substantially Complete Budget: On Budget Current Task: Contractor finished ALL required punch-list items. Next Task: Contractor has submitted all closeouts and I am currently waiting on their review. Finalize all pay applications.						
20-520	D: Philip Johnson C: Johnny Clark	MRI Research Center - 3rd Floor, Card Access System For Entry Points Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	11/16/20	B: E: 3/16/21 A: \$470,000	B: E: A:	B: E: 3/1/21 A: 3/1/21	B: 5/31/21 E: 3/1/21 A: 3/1/21	B: 6/18/21 E: 8/3/21 A: 8/3/21
Grp: OUA	4/18/22 Shelby Thompson	Budget: On budget Schedule: On schedule Current Task: Warranty/Closeout						
21-365	D: Bob Hix C: Christopher Potts	Wilmore Laboratories - Air Compressor, Dryer & Pressure Tank Replacements Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	7/30/21	B: E: A: \$70,000	B: E: A:	B: E: 10/11/21 A:	B: E: 11/29/21 A:	B: E: 2/18/22 A:
Grp: OUA	10/29/21 Bob Hix	JOC Task Order approved LOI to AMCO to order compressors Installation when received.						
22-013	D: Shelby Thompson C: Ja'Vone Dixon	Davis Aerospace Eng Hall - Rm 212, Kitchenette Renovations & New Appliances Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	1/13/22	B: 3/15/22 E: 3/11/22 A: 3/11/22 \$6,350	B: E: A:	B: 3/16/22 E: 3/17/22 A: 3/17/22	B: E: 4/20/22 A: 4/20/22	B: E: 6/19/22 A:
Grp: IHC	3/14/22 Shelby Thompson	Budget: On budget Schedule: On schedule Current Task: Transfer to construction Next Task: Execute work						


 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38	PROGR.: 11	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$23,937,676	DESIGN: 11	CLOSEOUT: 5	HOLD: 5

HOLD **5 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
18-347	D: Shelby Thompson C: Whitney Brock	Gavin ERL & Brown-Kopel ESAC - Interior Artwork, Branding Graphics & Other Related Items Status: HOLD Phase:HOLD	8/22/18	B: 9/25/18 E: 1/11/19 A: 1/11/19 \$227,180	B: E: 5/17/19 A: 5/17/19	B: 7/23/19 E: 6/11/19 A: 6/11/19	B: 7/8/19 E: 7/8/19 A: 7/8/19	B: 9/24/21 E: 9/24/21 A:
Grp: CPM	9/30/21 Whitney Brock	All current items are complete. Remaining JOC items was slated for Sept 16-24 installation. Event delayed until 2022 on 9/1. Creating a Deductive CO to close out JOC and obtain manufactured letters until event is rescheduled.						
21-110	D: Philip Johnson C: Julie Rice	Harbert Center - Suite 101, Renovations & Space Utilization Improvements Status: HOLD Phase:HOLD	3/11/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	4/20/22 Philip Johnson	Budget: TBD. Schedule: TBD. Current status: Meeting with possible architect for Environmental Lab relocation being scheduled Next step: Initial client meeting with architect to determine scope of work.						
21-401	D: Matthew Wagner C: Nikki Washington	Erosion & Sediment Control Testing Facility (NCAT) - New Pavilion & Additional Office Space Status: HOLD Phase:HOLD	8/17/21	B: 10/19/21 E: 10/19/21 A:	B: E: A:	B: 5/9/22 E: 5/9/22 A:	B: E: 6/3/22 A:	B: 9/1/22 E: 9/1/22 A:
Grp: OUA	3/30/22 Nicholas Blair	Budget: In development Schedule: In development. Current: Project is on hold due to funding. Next Step: Engineering to make funding decision.						
21-452	D: Carter Miles C:	Broun Hall - HVAC & Temperature Control Upgrades Status: HOLD Phase:HOLD	9/3/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	1/27/22 Carter Miles	Schedule: Developing Budget: Developing Current Task: Placing on Hold until Funding is better defined. Next Step: Scope						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF ENGINEERING - SAMUEL GINN	Total Projects: 38	PROGR.: 11	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$23,937,676	DESIGN: 11	CLOSEOUT: 5	HOLD: 5

HOLD **5 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-017	D: Matthew Wagner C: Nikki Washington	NCAT Research Facility - New Shelter For Outdoor Aggregate Storage Area	1/18/22	B: 4/3/22 E: 4/3/22 A:	B: E: A:	B: 6/27/22 E: 6/27/22 A:	B: 7/22/22 E: 7/22/22 A:	B: 9/20/22 E: 9/20/22 A:
Grp: OUA	3/30/22 Nicholas Blair	Status: HOLD Phase: HOLD Budget: In development. Schedule: Only a budget estimate has been requested. Current: Awaiting budget estimate from Contractor. Contractor has confirmed that PEMB provider has been contacted and we are awaiting price from them. Next Step: Submit budget for review based on Contractor estimate.						