



**AUBURN**  
UNIVERSITY

FACILITIES MANAGEMENT  
PLANNING, DESIGN, AND CONSTRUCTION  
M E M O R A N D U M

---

TO: **COLLEGE OF NURSING**  
**DR. GREGG E. NEWSCHWANDER, DEAN**

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/02/2022**

---

Please find attached this month's status report for all projects related to your college that are currently being managed by Facilities Management.


If you have any questions or comments about these reports or any of the projects contained therein, please let us know.  
<https://fm.auburn.edu/>

**Simon Yendle**

Assistant Vice President & University Architect, Planning, Design, & Construction  
(334) 703-1726  
simon.yendle@auburn.edu

**Sarah T. Smith**

Executive Director of Design, Planning, Design, & Construction  
(334) 734-9922  
sarahtsmith@auburn.edu

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>COLLEGE OF NURSING</b>	Total Projects: 1	PROGR.: 0	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$5,500	DESIGN: 0	CLOSEOUT: 1	HOLD: 0
<b>CLOSEOUT</b>	<b>1 Projects</b>	B: = Baseline Date    E: = Estimated Date    A: = Actual Date		

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>22-061</b>	D: Shelby Thompson C: Timothy Vickers	<b>Nursing Building - Install Conduits &amp; Receptacles For New Faculty Offices</b> Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	2/9/22	B: 2/18/22 E: 2/18/22 A: \$5,500	B: E: A:	B: 2/21/22 E: 2/18/22 A: 2/18/22	B: 2/21/22 E: 2/21/22 A: 2/21/22	B: 5/24/22 E: 2/21/22 A: 2/21/22
Grp: IHC	2/23/22 Timothy Vickers	Budget: in budget Schedule: on schedule Current task : Electrical is complete Next task: OIT to install data						