



AUBURN
UNIVERSITY

FACILITIES MANAGEMENT
PLANNING, DESIGN, AND CONSTRUCTION
M E M O R A N D U M

TO: **COLLEGE OF VETERINARY MEDICINE**
DR. CALVIN M. JOHNSON, DEAN

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/02/2022**

Please find attached this month's status report for all projects related to your college that are currently being managed by Facilities Management.

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.
<https://fm.auburn.edu/>

Simon Yendle

Assistant Vice President & University Architect, Planning, Design, & Construction
(334) 703-1726
simon.yendle@auburn.edu

Sarah T. Smith

Executive Director of Design, Planning, Design, & Construction
(334) 734-9922
sarahtsmith@auburn.edu

■ denotes "Client Priority Projects"

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$3,946,284	DESIGN: 15	CLOSEOUT: 11	HOLD: 3

PROGRAMMING **7 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-299	D: Travis Davis C: Hank Moreman	Scott-Ritchey Research Ctr - Lighting Upgrades For Animal Wards & Kennel House Status: PROGRAMMING Phase:PROGRAMMING	6/25/21	B: 6/6/22 E: 6/6/22 A:	B: E: A:	B: 6/7/22 E: 6/7/22 A:	B: 8/11/22 E: 8/11/22 A:	B: 9/10/22 E: 9/10/22 A:
Grp: OUA	3/25/22 Travis Davis	Budget: TBD Schedule: TBD Current status: New light is installed and pending approval from Dr. Martin. We are working on different color options. Next step: After approval of the light, AUFM will generate a budget and schedule for construction for all lights.						
21-314	D: Carter Miles C: Julie Rice	CVM Kennel A - HVAC System Improvements For Food Storage Area Status: PROGRAMMING Phase:PROGRAMMING	7/7/21	B: 1/25/22 E: 2/27/22 A:	B: E: A:	B: 5/30/22 E: 4/26/22 A:	B: 6/24/22 E: 5/17/22 A:	B: 8/23/22 E: 8/7/22 A:
Grp: OUA	3/22/22 Carter Miles	Schedule: Developing Budget: Developing Current Task: Probable Cost Estimate shared with Client. Awaiting feedback Next Step: Approve budget.						
21-477	D: Walker Davis C:	Hoerlein Hall - Mechanical Room, Air Compressor Replacement Status: SCOPING Phase:PROGRAMMING	9/10/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$3,946,284	DESIGN: 15	CLOSEOUT: 11	HOLD: 3

PROGRAMMING **7 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-570	D: Philip Johnson C: Hank Moreman	Southeastern Raptor Ctr - Flight Aviaries, New Slats For Sides & Roof Status: PROGRAMMING Phase:PROGRAMMING	11/4/21	B: 3/21/22 E: 3/21/22 A:	B: E: A:	B: 3/24/22 E: 3/24/22 A:	B: 5/8/22 E: 5/8/22 A:	B: 7/7/22 E: 7/7/22 A:
Grp: OUA	3/25/22 Philip Johnson	Budget: With client for approval. Schedule: On schedule. Current status: Client reviewing scope to decide on funding limitations. Next step: Execute work.						
22-110	D: Philip Johnson C: Joshua Conradson	Southeastern Raptor Ctr - Entrance Signage at Pratt-Carden Rd & Shug Jordan Pkwy Status: PROGRAMMING Phase:PROGRAMMING	3/9/22	B: 5/20/22 E: 5/20/22 A:	B: E: A:	B: 5/25/22 E: 5/25/22 A:	B: 6/19/22 E: 6/19/22 A:	B: 10/17/22 E: 10/17/22 A:
Grp: OUA	4/20/22 Philip Johnson	Budget: TBD Schedule: TBD Current status: Fee proposal received from Krebs Engineering 4/20/22. Next step: Fees only budget to client.						
22-129	D: Kenneth Sullins C: Kenneth Sullins	Scott-Ritchey Research Ctr - Rms 222 & 224, Repair & Recoat Seamless Epoxy Flooring Status: BUDGET/CONTRACT Phase:PROGRAMMING	3/18/22	B: E: A: \$45,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: MAINT								
22-183	D: Travis Davis C: Joshua Conradson	Southeastern Raptor Ctr - New Trailer For Incoming Raptors Status: PROGRAMMING Phase:PROGRAMMING	4/27/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$3,946,284	DESIGN: 15	CLOSEOUT: 11	HOLD: 3

DESIGN **15 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-062	D: Walker Davis C:	Piedmont Research Unit (AAES) - New Fencing For AHR Pastures (Phase III) Status: CONST CONTR Phase:DESIGN	2/4/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								
21-108	D: Philip Johnson C: Julie Rice	North AU Equine Facility - New Office Building Status: DESIGN Phase:DESIGN	3/8/21	B: 7/30/21 E: 7/30/21 A: 7/30/21 \$69,000	B: E: A:	B: 10/13/22 E: 10/13/22 A:	B: 11/7/22 E: 11/7/22 A:	B: 10/3/23 E: 10/3/23 A:
Grp: OUA								
	4/20/22 Philip Johnson	Budget: Fees Only (programming) budget approved. Schedule: TBD. Current status: Programming phase complete. Schematic design by P&Co. complete with budget sent to team 3.25.22 Next step: Budget confirmation and discussions with client regarding program building size and totalbudget projection.						
21-189	D: George Reese C: George Reese	Greene Hall - Suite 125, Drainage System Improvements Status: DESIGN Phase:DESIGN	4/26/21	B: 6/3/21 E: 6/3/21 A: 6/3/21 \$51,530	B: E: A:	B: 8/23/21 E: 5/30/22 A:	B: 9/17/21 E: 6/24/22 A:	B: 11/16/21 E: 8/23/22 A:
Grp: OUA								
	4/18/22 George Reese	Budget: TBD Schedule: TBD Current Status: Scope finalized Krebs working on design. Review options to line existing pipe to avoid excavation under large electrical duct bank in loading dock area. Next Step: Submit design.						
21-310	D: George Reese C: George Reese	Greene Hall - Rm 130 (Mechanical), Concrete Beam Repairs Status: DESIGN Phase:DESIGN	7/2/21	B: E: A: \$96,325	B: E: A:	B: 3/21/22 E: 6/23/22 A:	B: 1/21/22 E: 7/17/22 A:	B: 3/22/22 E: 9/15/22 A:
Grp: OUA								
	4/18/22 George Reese	Budget: TBD Schedule: OK Current Status: Finalizing bid documents based on final review. Next Step: Advertise						
21-363	D: Philip Johnson C: Nikki Washington	Greene Hall - Suite 125, Roof Replacement Status: BIDDING-CONST CONTR Phase:DESIGN	7/30/21	B: 9/16/21 E: 9/16/21 A: 9/16/21 \$316,900	B: E: A:	B: 5/5/22 E: 5/5/22 A:	B: 5/30/22 E: 5/30/22 A:	B: 7/14/22 E: 7/14/22 A:
Grp: OUA								
	4/20/22 Philip Johnson	Budget: Finalized and approved Schedule: On schedule to bid 5/5/22 Current status: Pre qualifications for Bidding. Next step: Bid						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42 Total Approved Budgets: \$3,946,284	PROGR.: 7 DESIGN: 15	CONSTR.: 6 CLOSEOUT: 11	HOLD_SCOPE: 0 HOLD: 3
---------------------------------------	---	-------------------------	----------------------------	--------------------------

DESIGN **15 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-475	D: Walker Davis C:	Greene Hall - Rm 130 (Mechanical), Vacuum Pump Replacement Status: CONST CONTR Phase:DESIGN	9/10/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								
21-526	D: Philip Johnson C: Joshua Conradson	Greene Hall - Suite 301, Restroom Renovations Status: DESIGN Phase:DESIGN	10/6/21	B: E: 11/11/21 A: 11/11/21 \$24,500	B: E: A:	B: 7/23/22 E: 7/29/22 A:	B: 8/17/22 E: 8/23/22 A:	B: 12/15/22 E: 12/21/22 A:
Grp: OUA 3/25/22 Philip Johnson Budget: TBD Schedule: TBD Current status: OA agreement with SNArchitect complete and PO issued 1/12/22.. Next step: Programming and design								
21-543	D: Philip Johnson C: Joshua Conradson	Kentucky VMA Barn & Griffin Barn - Door & Equine Stall Improvements Status: DESIGN Phase:DESIGN	10/18/21	B: 3/17/22 E: 4/11/22 A: 4/11/22 \$33,000	B: E: A:	B: 9/1/22 E: 9/29/22 A:	B: 9/26/22 E: 10/24/22 A:	B: 3/25/23 E: 4/22/23 A:
Grp: OUA 3/25/22 Philip Johnson Budget: Fees Only (\$33k) routing for approvals. Split funding with CVM. Schedule: On schedule. Current Status: R&R Funding approval. Next Step: Consultant contract and complete design.								
21-572	D: Matthew Wagner C: Matthew Wagner	CVM Multipurpose Building - Gas Manifold System Replacement & Cylinder Cover Status: BIDDING-CONST CONTR Phase:DESIGN	11/4/21	B: E: A:	B: E: A:	B: 12/1/21 E: 12/1/21 A: 12/1/21	B: 1/4/22 E: 1/4/22 A: 1/4/22	B: 2/3/22 E: 2/3/22 A:
Grp: OUA 11/17/21 Matthew Wagner Holding project until contract and work is completed. Project Support working with client to complete a Small Public Works contract with OTT Medical. In House Construction working directly with client via work order to install cover.								
21-602	D: Philip Johnson C: Joshua Conradson	Greene Hall - Suite 152, Renovate & Convert Into Image Analysis Lab Status: DESIGN Phase:DESIGN	12/1/21	B: 4/8/22 E: 4/8/22 A: \$50,500	B: E: A:	B: 9/19/22 E: 9/19/22 A:	B: 10/14/22 E: 10/14/22 A:	B: 3/13/23 E: 3/13/23 A:
Grp: OUA 3/25/22 Philip Johnson Budget: Fees only with client for approval. Schedule: On schedule. Current status: Client reviewing budget. Next step: Consultant contract and execute design if budget approved.								

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$3,946,284	DESIGN: 15	CLOSEOUT: 11	HOLD: 3

DESIGN **15 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-027	D: Walker Davis C:	HC Morgan Dr - Vehicle Access Gate Replacement Near Greene Hall Annex Status: CONST CONTR Phase:DESIGN	1/24/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP	3/23/22 Walker Davis	Contract sent to contractor on 01.25.2022. Waiting on contractor to return executed contract.						
22-090	D: Philip Johnson C: Nikki Washington	Greene Hall - Rm 126, Lab Renovations Status: BIDDING-CONST CONTR Phase:DESIGN	2/25/22	B: 5/7/22 E: 5/7/22 A:	B: E: A:	B: 5/8/22 E: 5/8/22 A:	B: 6/2/22 E: 6/2/22 A:	B: 9/30/22 E: 9/30/22 A:
Grp: OUA	3/25/22 Philip Johnson	Scope in bluebeam review.						
22-091	D: Philip Johnson C: Tyler Hand	Greene Hall - Rm 202, Lab Renovations Status: BIDDING-CONST CONTR Phase:DESIGN	2/25/22	B: 5/15/22 E: 5/15/22 A:	B: E: A:	B: 5/16/22 E: 5/16/22 A:	B: 6/10/22 E: 6/10/22 A:	B: 10/8/22 E: 10/8/22 A:
Grp: OUA	3/25/22 Philip Johnson	Scope in bluebeam review.						
22-104	D: Walker Davis C:	Vaughan LAT Hospital - Dairy Barn, Software & Hardware Upgrades Status: CONST CONTR Phase:DESIGN	3/8/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP	3/23/22 Walker Davis	Contract sent to contractor on 03.10.2022. Waiting on contractor to return executed contract.						
22-181	D: Walker Davis C:	AU Educational Complex (Gulf Shores) - Condenser Coils Replacement Status: CONST CONTR Phase:DESIGN	4/21/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP								


denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42 Total Approved Budgets: \$3,946,284	PROGR.: 7 DESIGN: 15	CONSTR.: 6 CLOSEOUT: 11	HOLD_SCOPE: 0 HOLD: 3
---------------------------------------	---	-------------------------	----------------------------	--------------------------

CONSTRUCTION	6 Projects
---------------------	-------------------

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-586	D: Philip Johnson C: Tyler Hand	Greene Hall - Rm 128, Lab Renovations	12/6/19	B: 3/12/21 E: 3/12/21 A: 3/12/21 \$299,950	B: E: A:	B: 10/19/21 E: 10/19/21 A: 10/19/21	B: 11/29/21 E: 11/29/21 A: 11/29/21	B: 5/3/22 E: 5/3/22 A:
Grp: CPM	3/23/22 Tyler Hand	Budget: In Budget Schedule: On schedule Current status: Overhead inspection on 3/21/22. Completing requested inspection items. Next step: Awaiting casework delivery. Flooring and prime coat of paint complete.						
20-443	D: Carter Miles C: Cort Fisher	Sugg Laboratory - Multi-Zone Air Handling Unit Replacement	9/29/20	B: E: A: \$717,753	B: E: A:	B: 7/15/21 E: 6/18/21 A: 6/18/21	B: 8/9/21 E: 8/9/21 A: 8/9/21	B: 11/8/21 E: 6/30/22 A:
Grp: CPM	4/28/22 Cort Fisher	Schedule: Past schedule Budget: On budget Current Task: Holding for delivery and installation of Smoke detectors in ductwork. June 2022 ETA Next Step: closeout/warranty						
21-265	D: David Baker C: David Baker	Scott-Ritchey Research Ctr - Rm 233, Cage & Rack Washer Replacement	6/9/21	B: 12/14/21 E: 12/14/21 A: 12/14/21 \$233,870	B: E: A:	B: 12/14/21 E: 12/14/21 A: 12/14/21	B: 1/10/22 E: 1/12/22 A: 1/12/22	B: 7/9/22 E: 9/29/22 A:
Grp: CPM	4/6/22 David Baker	Schedule: No schedule issues. Budget: No budge issues. Current Status: Construction Next Step: Warranty Closeout Notes: AMCO has placed order with BetterBuilt, anticipated delivery for mid-August. KJQ will build the unit in place, AMCO will provide mechanical utilities, ETI will provide electrical.						
21-540	D: Scott McClure C: Scott McClure	Veterinary Education Center - Convert Pneumatic Building Controls To DDC	10/18/21	B: E: A: \$50,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: UTIL	3/28/22 Scott McClure	SPW contract is routing. Scheduling for installation to follow once parts have been ordered.						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$3,946,284	DESIGN: 15	CLOSEOUT: 11	HOLD: 3

CONSTRUCTION 6 Projects

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
21-583	D: Philip Johnson C: Ja'Vone Dixon	Greene Hall - Suite 410, Research Lab Renovations & HVAC System Improvements	11/10/21	B: 4/8/22 E: 4/8/22 A: 4/8/22	B: E: A:	B: 4/8/22 E: 4/13/22 A: 4/13/22	B: 5/3/22 E: 5/9/22 A:	B: 7/2/22 E: 5/4/22 A:	
Grp: IHC	3/25/22 Philip Johnson	Status: BUYOUT Phase: CONSTRUCTION Budget: \$16,800. With client for approval. Schedule: On schedule. Current status: Budget review by client. Next Step: Budget approval and transfer project to construction.		\$16,300					
21-584	D: Philip Johnson C: Ja'Vone Dixon	Veterinary Education Center - Rms 213 & 217A, New Door Between Rooms	11/11/21	B: 1/24/22 E: 1/27/22 A: 1/27/22	B: E: A:	B: 1/25/22 E: 1/27/22 A: 1/27/22	B: 5/30/22 E: 3/24/22 A: 3/24/22	B: 6/29/22 E: 6/26/22 A:	
Grp: IHC	4/27/22 Ja'Vone Dixon	Status: CONSTRUCTION Phase: CONSTRUCTION Budget: In budget. Schedule: On schedule. Current Task: Data install Next Step: Completion		\$15,000					

CLOSEOUT 11 Projects

		B: = Baseline Date E: = Estimated Date A: = Actual Date							
Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion	
20-339	D: George Reese C: Tyler Hand	Bailey Small Animal Hospital - Rm 0405K, Power & Ventilation For New Lab Equipment	7/22/20	B: 11/16/20 E: 11/16/20 A: 11/16/20	B: E: A:	B: 1/4/21 E: 1/4/21 A: 1/4/21	B: 5/1/21 E: 5/1/21 A: 5/1/21	B: 6/11/21 E: 6/11/21 A: 6/11/21	
Grp: CPM	2/23/22 Tyler Hand	Status: WARRANTY/CLOSEOUT Phase: CLOSEOUT Budget: On budget. Schedule: Work complete. Current Status: Work complete. Next Step: Awaiting final closeout docs from AMCO		\$29,500					
20-364	D: Matthew Wagner C: Cort Fisher	Sugg Laboratory - Roof Replacement	7/31/20	B: 10/30/20 E: 12/1/20 A: 12/1/20	B: E: A:	B: 8/12/21 E: 8/12/21 A: 8/12/21	B: 11/2/21 E: 11/2/21 A: 11/2/21	B: 12/15/21 E: 12/15/21 A: 12/15/21	
Grp: CPM	3/14/22 C Wagoner	Status: WARRANTY/CLOSEOUT Phase: CLOSEOUT Budget: On budget. Schedule: On schedule. Current Task: Closeout/Warranty Next Task: Financial Closeout		\$471,478					


 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42 Total Approved Budgets: \$3,946,284	PROGR.: 7 DESIGN: 15	CONSTR.: 6 CLOSEOUT: 11	HOLD_SCOPE: 0 HOLD: 3
---------------------------------------	---	-------------------------	----------------------------	--------------------------

CLOSEOUT **11 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
20-538	D: George Reese C: George Reese	Scott-Ritchey Research Ctr - Boiler Replacement & Temporary Boiler Rental Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	11/30/20	B: 12/4/20 E: 12/4/20 A: \$262,700	B: E: A:	B: 4/22/21 E: 4/22/21 A: 4/22/21	B: 5/17/21 E: 5/17/21 A: 5/17/21	B: 8/20/21 E: 8/31/21 A: 8/31/21
Grp: CPM	4/18/22 George Reese	Budget: \$226,700.00 Schedule: Substantially complete. Current Status :Completing close out Next Step: Close						
21-106	D: George Reese C: George Reese	Sugg Calf Barn - Swine Waste Improvements, Sanitary Sewer Connection Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	3/8/21	B: 4/18/21 E: 11/11/21 A: \$64,350	B: E: A:	B: 12/2/21 E: 12/2/21 A: 12/2/21	B: 2/17/22 E: 2/21/22 A: 2/21/22	B: 4/17/22 E: 3/1/22 A: 3/1/22
Grp: CPM	4/18/22 George Reese	Budget: \$64,350.00 Schedule: On track. Current Status: Close-out Next Step: Close						
21-130	D: Shelby Thompson C: Daniel Dix	Vaughan LAT Hospital - Rm 2005, Interior Refurbishments & New Furnishings Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	3/22/21	B: 11/5/21 E: 11/10/21 A: 11/10/21 \$57,047	B: E: A:	B: 11/9/21 E: 11/10/21 A: 11/10/21	B: 4/15/22 E: 4/4/22 A: 4/4/22	B: 5/15/22 E: 4/15/22 A: 4/15/22
Grp: IHC	4/27/22 Daniel Dix	Schedule: On schedule. Budget: In budget. Current Task: Construction scope substantially complete 4/15/22. Next Step: FF&E furniture & KI wall delivery and installation.						
21-185	D: Philip Johnson C: Tyler Hand	Hoerlein Hall - 1st Floor, Renovations For Detection Canine SITE Program Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	4/22/21	B: E: A: \$873,000	B: E: A:	B: 4/29/21 E: 4/29/21 A: 4/29/21	B: 5/4/21 E: 5/4/21 A: 5/4/21	B: 11/12/21 E: 11/12/21 A: 11/12/21
Grp: CPM	3/24/22 Tyler Hand	Budget: On budget. Schedule: Project was substantially complete on 11/12/21. Current Step: Finalizing install of storefront week of 3/21. Next Step: Closeout project.						


 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42 Total Approved Budgets: \$3,946,284	PROGR.: 7 DESIGN: 15	CONSTR.: 6 CLOSEOUT: 11	HOLD_SCOPE: 0 HOLD: 3
---------------------------------------	---	-------------------------	----------------------------	--------------------------

CLOSEOUT **11 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-266	D: Philip Johnson C: Tyler Hand	Scott-Ritchey Research Ctr - Rm 246, Laboratory Workbench & Casework Renovations Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	6/9/21	B: 12/3/21 E: 12/3/21 A: 12/3/21 \$34,700	B: E: A:	B: 12/9/21 E: 12/9/21 A: 12/9/21	B: 12/14/21 E: 12/14/21 A: 12/14/21	B: 1/17/22 E: 1/17/22 A: 1/17/22
Grp: CPM	3/24/22 Tyler Hand	Budget: In Budget Schedule: Project complete. Current status: Discussing removal of old eye wash and shower with RMS. Next step: Closeout if no further work.						
21-337	D: Philip Johnson C: Daniel Dix	Greene Hall - Rm 159, New Flooring & Interior Refurbishments Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	7/20/21	B: 9/12/21 E: 9/12/21 A: 9/12/21 \$21,500	B: E: A:	B: 9/13/21 E: 9/16/21 A: 9/16/21	B: 1/3/22 E: 12/10/21 A: 12/10/21	B: 1/1/22 E: 12/17/21 A: 12/17/21
Grp: IHC	4/27/22 Daniel Dix	Budget: In budget. Schedule: On schedule. Current Task: Construction substantially complete 12/17/21. Next Step: Financial closeout.						
21-338	D: Philip Johnson C: Daniel Dix	Greene Hall - Suite 166, Interior Refurbishments & New Workstations Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	7/20/21	B: 9/12/21 E: 9/15/21 A: 9/12/21 \$41,500	B: E: A:	B: 9/13/21 E: 9/27/21 A: 9/27/21	B: 1/3/22 E: 12/10/21 A: 12/10/21	B: 2/1/22 E: 1/21/22 A: 1/21/22
Grp: IHC	4/27/22 Daniel Dix	Budget: In overall budget, over R&R and FacRes allocations Schedule: On schedule. Current Task: Construction substantially complete 1/21/22. Next Step: Receive OIT billing, prepare final budget revision, financial closeout.						
21-371	D: Matthew Wagner C: Cort Fisher	Sugg Laboratory - Pavement Modifications & Drainage Improvements Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	8/3/21	B: 9/10/21 E: 9/10/21 A: 9/10/21 \$64,000	B: E: A:	B: 2/1/22 E: 2/1/22 A: 2/1/22	B: 3/17/22 E: 2/28/22 A: 2/28/22	B: 4/16/22 E: 4/8/22 A: 4/8/22
Grp: CPM	3/21/22 C Wagoner	Budget: In budget. Schedule: On schedule. Current Task: Demo existing drive and installing new drain Next Step: Continue construction						
21-478	D: George Reese C: George Reese	CVM Dairy Barn - Asphalt Pavement Rehabilitation & Repairs Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	9/10/21	B: E: 10/6/21 A: 10/6/21 \$6,880	B: E: A:	B: E: 10/19/21 A: 10/19/21	B: E: 1/15/22 A: 1/15/22	B: E: 1/19/22 A: 1/19/22
Grp: CPM	4/18/22 George Reese	Budget: \$6,880.00 Schedule: NTP 1/12/2022. Current Status: Work complete Next Step: Start closeout						

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$3,946,284	DESIGN: 15	CLOSEOUT: 11	HOLD: 3

HOLD **3 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
-------------	--	--------------	--------------------	-----------------	--------------	----------	-------------------	------------------------

21-107	D: George Reese C: George Reese	Sugg Calf Barn - Swine Waste Improvements, New Flush Tanks Status: HOLD Phase:HOLD	3/8/21	B: 12/6/21 E: 12/6/21 A:	B: E: A:	B: 3/7/22 E: 7/11/22 A:	B: 4/1/22 E: 8/5/22 A:	B: 5/31/22 E: 10/4/22 A:
---------------	------------------------------------	---	--------	--------------------------------	----------------	-------------------------------	------------------------------	--------------------------------

Grp: OUA

4/18/22
George Reese

Budget: TBD
Schedule: TBD.
Current Status: Have design proposal from Krebs and cost estimate of \$46,800.00.. Budget routing for approval (with client). Client also reviewing alternate design options.
Next Step: Obtain funding.

 denotes "Client Priority Projects"

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE	Total Projects: 42	PROGR.: 7	CONSTR.: 6	HOLD_SCOPE: 0
	Total Approved Budgets: \$3,946,284	DESIGN: 15	CLOSEOUT: 11	HOLD: 3

HOLD **3 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-571	D: Philip Johnson C: Joshua Conradson	Bailey Small Animal Hospital - Rm 2216, Build-Out For Anesthesia Recovery Room	11/4/21	B: 2/24/22 E: 2/24/22 A:	B: E: A:	B: 8/18/22 E: 8/18/22 A:	B: 9/12/22 E: 9/12/22 A:	B: 2/9/23 E: 2/9/23 A:
Grp: OUA	3/25/22 Philip Johnson	Status: HOLD Phase: HOLD Budget: Fees only with client for approval. Schedule: On schedule. Current status: Client reviewing budget. Next step: Consultant contract and execute design if budget approved.						
22-037	D: Matthew Wagner C: Hank Moreman	Scott-Ritchey Research Ctr - Rms 100A & 100B, Renovate To Remove Showers	1/27/22	B: 3/17/22 E: 3/17/22 A:	B: E: A:	B: 3/18/22 E: 3/18/22 A:	B: 5/7/22 E: 5/7/22 A:	B: 6/21/22 E: 6/21/22 A:
Grp: OUA	3/17/22 Matthew Wagner	Status: HOLD Phase: HOLD Budget: In review with client. Schedule: On schedule. Current Status: Awaiting budget approval. Next Step: Execute work.						