



---

TO: **OFFICE OF THE EXECUTIVE VICE PRESIDENT**  
**KIM BROWN**, EXECUTIVE ASSISTANT TO THE EXECUTIVE VICE PRESIDENT, LT. GENERAL RONALD BURGESS

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/02/2022**

---

Please find attached this month's status report for all projects related to your office that are currently being managed by Facilities Management.

For the purposes of this report, the EXECUTIVE VICE PRESIDENT client group currently includes the following:

- **Office of the Executive Vice President (EVP)**
- **Governmental Affairs**
- **Public Affairs**
- **University Ombudsperson**
- **University Sustainability**
- **Transportation Services**
- **Veterans Resource Center**
- **AU Regional Airport** (*excluding School of Aviation through the College of Liberal Arts*)
- **Real Estate & Property Development**

However, separate reports are issued for each of the following:

- **Affirmative Action / Equal Employment Opportunity (AA/EEO)**
- **Campus Safety & Security**
- **Risk Management**
- **Facilities Management**
- **AU Hotel & Dixon Conference Center (AUHCC)**

If you have any questions or comments about these reports or any of the projects contained therein, please let us know.


<https://fm.auburn.edu/>

**Simon Yendle**

Assistant Vice President & University Architect, Planning, Design, & Construction  
(334) 703-1726  
simon.yendle@auburn.edu

**Sarah T. Smith**

Executive Director of Design, Planning, Design, & Construction  
(334) 734-9922  
sarahtsmith@auburn.edu

 denotes "Client Priority Projects"



## Client Projects (by Phase)

<b>EXECUTIVE VICE PRESIDENT</b>	Total Projects: 9	PROGR.: 5	CONSTR.: 1	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 0	CLOSEOUT: 0	HOLD: 3

**PROGRAMMING** **5 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>22-071</b>	D: Simon Yendle C:	<b>AU Regional Airport - Runway 18-36, Northern Safety Area</b> Status: ASSIGN PM Phase:PROGRAMMING	2/11/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: OUA

<b>22-147</b>	D: Mary Stuart Goocher C:	<b>Foy Hall - Relocation Of Veterans Resource Center To Foy Basement</b> Status: PROGRAMMING Phase:PROGRAMMING	3/29/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	------------------------------	--	---------	----------------	----------------	----------------	----------------	----------------

Grp: OUA

<b>22-155</b>	D: Travis Davis C: Travis Davis	<b>AU Regional Airport - South Ramp &amp; Runway 11/29 Turnarounds, Asphalt Pavement Repairs</b> Status: PROGRAMMING Phase:PROGRAMMING	3/31/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	------------------------------------	--	---------	----------------	----------------	----------------	----------------	----------------

Grp: OUA

4/1/22  
Matthew Wagner

PIF assigned to Travis Davis on 4/1/2022.

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>EXECUTIVE VICE PRESIDENT</b>	Total Projects: 9	PROGR.: 5	CONSTR.: 1	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 0	CLOSEOUT: 0	HOLD: 3


**PROGRAMMING** **5 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>22-159</b>	D: Philip Johnson C: Tyler Hand	<b>Melton Student Center - Tiger Transit Canopy Repair</b> Status: PROGRAMMING Phase:PROGRAMMING	4/6/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA		4/8/22 Benjamin Burmester	Assigned to Tyler Hand as UPL. Phil Johnson to provide design support					

<b>22-175</b>	D: Travis Davis C: Joshua Conradson	<b>AU Regional Airport - Terminal Bldg, Parking Lot Repair</b> Status: PROGRAMMING Phase:PROGRAMMING	4/14/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								

**CONSTRUCTION** **1 Projects**

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
<b>21-281</b>	D: Travis Davis C: Travis Davis	<b>AU Regional Airport - New North T-Hangar</b> Status: CONSTRUCTION Phase:CONSTRUCTION	6/16/21	B: E: A:	B: E: A:	B: 9/7/21 E: 9/7/21 A: 9/7/21	B: E: 7/1/22 A:	B: E: 9/30/22 A:
Grp: CPM		3/9/22 Simon Yendle	Project Managed by AU Airport- David Robinson is PM.  SCHEDULE: ON SCHEDULE BUDGET: ON BUDGET CURRENT STATUS: PRE-CONSTRUCTION NEXT STEPS: JA LETT obtaining DCM plan approval for Deligated T-HANGAR design. Approval of T-Hangar Shop Drawings to finalize NTP & SC dates					

 denotes "Client Priority Projects"

## Client Projects (by Phase)

<b>EXECUTIVE VICE PRESIDENT</b>	Total Projects: 9	PROGR.: 5	CONSTR.: 1	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 0	CLOSEOUT: 0	HOLD: 3

**HOLD** **3 Projects**

B: = Baseline Date    E: = Estimated Date    A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
-------------	--	--------------	--------------------	-----------------	--------------	----------	-------------------	------------------------

<b>19-324</b>	D: Matthew Wagner C:	<b>AU Regional Airport - New Private Hangar, Design &amp; Construction Oversight</b> Status: HOLD Phase:HOLD	7/15/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	9/17/21 Joshua Conradson	Based on the understanding that this project will be managed by the Airport during construction, it is not anticipated for CPM to have any involvement during the project, thus the Construction Group has been set to N/A and no CPM assigned.						

<b>21-072</b>	D: Travis Davis C:	<b>AU Regional Airport - Runway 18-36, Asphalt Pavement Rehabilitation</b> Status: HOLD Phase:HOLD	2/17/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-----------------------	--	---------	----------------	----------------	----------------	----------------	----------------

Grp: OUA

<b>21-096</b>	D: Travis Davis C:	<b>AU Regional Airport - West Apron, Underground Power Conversion For Private Hangars</b> Status: HOLD Phase:HOLD	3/3/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
---------------	-----------------------	---	--------	----------------	----------------	----------------	----------------	----------------

Grp: OUA