



AUBURN
UNIVERSITY

FACILITIES MANAGEMENT
PLANNING, DESIGN, AND CONSTRUCTION
M E M O R A N D U M

TO: **THE ALABAMA COOPERATIVE EXTENSION SYSTEM (ACES)**
DR. MIKE PHILLIPS, EXTENSION DIRECTOR

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/02/2022**

Please find attached this month's status report for all projects related to your office that are currently being managed by Facilities Management.


If you have any questions or comments about these reports or any of the projects contained therein, please let us know.
<https://fm.auburn.edu/>

Simon Yendle

Assistant Vice President & University Architect, Planning, Design, & Construction
(334) 703-1726
simon.yendle@auburn.edu

Sarah T. Smith

Executive Director of Design, Planning, Design, & Construction
(334) 734-9922
sarahtsmith@auburn.edu

 denotes "Client Priority Projects"

AL COOPERATIVE EXTENSION SYSTEM (ACES)	Total Projects: 4	PROGR.: 2	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 2	CLOSEOUT: 0	HOLD: 0

PROGRAMMING **2 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date


Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-106	D: Carter Miles C:	Duncan Hall - HVAC System Replacement Status: PROGRAMMING Phase:PROGRAMMING	3/8/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	3/22/22 Carter Miles	Schedule: Developing Budget: Developing Current Task: Emailed Client for Initial consult. Next Steps: Define Scope						

22-193	D: C:	Graham Farm & Nature Center (ACES) - New Pavilion Status: ASSIGN PM Phase:PROGRAMMING	4/29/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA								

DESIGN **2 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-426	D: Walker Davis C:	Macon County Extension (ACES) - Landscape Services For Tuskegee Pocket Park Status: CONST CONTR Phase:DESIGN	8/27/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: PRSUP	3/15/22 Walker Davis	Contract Specialist continues to reach out to contractor for last few required contract documents. Ruth Brock is also working with contractor to obtain documents. Hopeful to have those this week if contractor will respond.						

 denotes "Client Priority Projects"

Client Projects (by Phase)

AL COOPERATIVE EXTENSION SYSTEM (ACES)	Total Projects: 4	PROGR.: 2	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets:	DESIGN: 2	CLOSEOUT: 0	HOLD: 0

DESIGN **2 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-122	D: Walker Davis C:	Marengo County Extension (ACES) - Site Prep For Thomas Terrace Status: CONST CONTR Phase:DESIGN	3/16/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

Grp: PRSUP