



TO: **AFFIRMATIVE ACTION/EQUAL EMPLOYMENT OPPORTUNITY (ADA-RELATED), AND OFFICE OF ACCESSIBILITY**
KELLEY G. TAYLOR, AA/EEO, DIRECTOR; AND
BARCLAY BENTLEY AND NATHAN WATERS, OFFICE OF ACCESSIBILITY

SUBJECT: **MONTHLY PROJECT STATUS REPORT**

DATE: **05/02/2022**

Please find attached this month's status report for all projects related to your office that are currently being managed by Facilities Management.

For the purposes of this report, the AA/EEO & OFFICE OF ACCESSIBILITY client group currently includes the following:

- **Affirmative Action / Equal Employment Opportunity (AA/EEO)** – *Executive Vice President (EVP)*
- **Office of Accessibility** – *Associate Provost for Academic Effectiveness*


If you have any questions or comments about these reports or any of the projects contained therein, please let us know.
<https://fm.auburn.edu/>

Simon Yendle

Assistant Vice President & University Architect, Planning, Design, & Construction
(334) 703-1726
simon.yendle@auburn.edu

Sarah T. Smith

Executive Director of Design, Planning, Design, & Construction
(334) 734-9922
sarahsmith@auburn.edu

 denotes "Client Priority Projects"

AA / EEO & OFFICE OF ACCESSIBILITY	Total Projects: 2	PROGR.: 1	CONSTR.: 0	HOLD_SCOPE: 0
	Total Approved Budgets: \$31,000	DESIGN: 1	CLOSEOUT: 0	HOLD: 0

PROGRAMMING **1 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-546	D: Chris Murphy C: Julie Rice	Cary Hall - ADA Accessibility Study Status: PROGRAMMING Phase:PROGRAMMING	10/19/21	B: 2/16/22 E: 2/16/22 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	3/30/22 Nicholas Blair	Budget: In Development Schedule: In Development Current Task: New scope meeting with Client completed 3/24. Developing Scope Next Step: Formalize Project Study regarding Program and Scope						

DESIGN **1 Projects**

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-245	D: Chris Murphy C:	Campus Wide - Study For Restroom ADA Accessibility Improvements Status: STUDY Phase:DESIGN	5/24/19	B: 9/20/19 E: 10/9/19 A: 10/9/19 \$31,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
Grp: OUA	3/24/22 Chris Murphy	Budget: On Budget Schedule: On Schedule Current Task: Reviewing Possibilities for a Campus Wide ADA Transition Plan / Consultant proposal for Pilot Campus sent to Client on 9.1.21 Next Step: Review Project Continuation / Scope						