denotes "Client Priority Projects"

AUBURN UNIVERSITY
Facilities Management

Client Projects (by Phase)

PROVOST AND ACADEMIC AFFAIRS — Total Projects: 43 — Total Approved Budgets: $182,734,470

PROGR.: 18 | CONSTR.: 7 | HOLD_SCOPE: 0
DESIGN: 6 | CLOSEOUT: 7 | HOLD: 5

PROGRAMMING — 18 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
20-378 Grp: OUA	D: Mary Melissa Taddeo C: Nicholas Nowlin 4/27/22 Mary Melissa Taddeo	**STEM & Agricultural Sciences Complex - New Facility** Status: PROGRAMMING Phase:PROGRAMMING SCHEDULE: On schedule. Targeting EFC in September, BOT III in November. BUDGET: Under review. $165M TPC approved. TVD studies for cost mitigation strategies presented at 4/27 EFC. CURRENT TASK: Continue design team meetings according to pull plan. Routing budget change to support OA Amendment. NEXT STEP: DD Pull Plan session scheduled for 4/29. Continuing Big Room, Component Team and User Group meetings. SD submission 5/2. Page turn scheduled for 5/12.	8/10/20	B: E: 5/26/21 A: $8,287,410	B: E: A:	B: E: 2/20/23 A:	B: E: 4/5/23 A:	B: E: 5/30/25 A:
21-366 Grp: OUA	D: Mary Stuart Goocher C: Hank Moreman 3/31/22 Mary Stuart Goocher	**Haley Center - Rms 2238 & 2240, Interior Refurbishments For Academic Support** Status: PROGRAMMING Phase:PROGRAMMING Budget: in estimating Schedule: possibly summer Current Task: Updating scope/ meet with client to discuss issues/ asbestos/ OIT Next Steps: See if the Client can move forward with an updated budget/resolve issues	8/2/21	B: E: 5/19/22 A:	B: E: A:	B: E: 5/20/22 A:	B: 1/3/22 E: 6/27/22 A:	B: E: 8/26/22 A:
21-399 Grp: OUA COVID-19	D: Contina Mccall C: Hank Moreman 4/13/22 Contina Mccall	**Samford Hall - Suites 213 & 215, Interior Refurbishments & New Furnishings** Status: PROGRAMMING Phase:PROGRAMMING Budget: Not developed. Schedule: Not developed. Current Task: Client confirmed scope of work for paint, carpet, and ceiling tiles. Revised scope of work will need to go back to estimating. Next Step: Build budget to present to the Client based on the revised scope of work.	8/17/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

PROGRAMMING — 18 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-507 Grp: OUA	D: Mary Stuart Goocher C: Hank Moreman 3/31/22 Mary Stuart Goocher	**RBD Library & Mell Classroom Bldg - Rm 2056, Renovate & Convert Into EASL Space** Status: PROGRAMMING Phase:PROGRAMMING Budget: Undetermined - waiting on quotes Schedule: Scheduled to complete by Fall 2022 Current Steps: Reconfiguring Scope Next Steps: discuss with clients the budget/scope	9/23/21	B: 1/7/22 E: 7/19/22 A:	B: E: A:	B: 4/12/22 E: 7/19/22 A:	B: 5/2/22 E: 7/19/22 A:	B: 7/31/22 E: 10/17/22 A:
21-597 Grp: OUA	D: Mary Stuart Goocher C: Joshua Conradson 3/31/22 Mary Stuart Goocher	**Whitten House - Main Classroom, Acoustic Improvements** Status: PROGRAMMING Phase:PROGRAMMING Budget: Undetermined Schedule: late Summer furniture install Current Steps: waiting on client about door situation Next Steps: get client to sign off on budget	11/30/21	B: E: 2/16/22 A:	B: E: A:	B: E: 2/17/22 A:	B: E: 3/19/22 A:	B: E: 5/18/22 A:
21-598 Grp: OUA	D: Mary Stuart Goocher C: Joshua Conradson 3/31/22 Mary Stuart Goocher	**Gogue Performing Arts Center - Static & Digital Signage Improvements** Status: PROGRAMMING Phase:PROGRAMMING Budget: undetermined Schedule: undetermined Current Task: meeting with the client for walk-through 04.07 Next Steps: get scope together	11/30/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-003 Grp: OUA	D: Contina Mccall C: Joshua Conradson 4/13/22 Contina Mccall	**Foy Hall - Suite 243, Interior Renovations & New Furnishings** Status: PROGRAMMING Phase:PROGRAMMING Budget: Not developed. Schedule: Not developed. Current Task: Developing scope for HVAC, Electrical, and Plumbing (minor). Need to contract with an outside of AU Facilities consultant. Next Step: Submit final scope of work to AU Facilities in-house estimating for cost estimate.	1/6/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-062 Grp: OUA	D: Sarah Rakestraw C: Joshua Conradson 4/25/22 Sarah Rakestraw	**JC Smith Museum of Art - Room 28, Reconfiguration For Foreman's Office & Paint Booth** Status: PROGRAMMING Phase:PROGRAMMING Budget: In progress-IDIQ with SS&L in progress Schedule: In progress - would prefer construction durations after exhibit change in early August through end of Dec. 2022 Current Task: Pending IDIQ proposals SS&L Raleigh Price Next Steps: Fees only budget for design	2/9/22	B: E: 4/30/22 A:	B: E: A:	B: 8/1/22 E: 8/2/22 A:	B: E: 9/5/22 A:	B: 12/30/22 E: 12/30/22 A:

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

PROGRAMMING — 18 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-064 Grp: OUA	D: Mary Stuart Goocher C: Hank Moreman 3/31/22 Mary Stuart Goocher	**Foy Hall - Suite 118 & Room 116A, Interior Refurbishments** Status: PROGRAMMING Phase:PROGRAMMING Budget: Undetermined Schedule: ASAP Current Steps: confirming new estimate Next Steps: budget sign off, ordering carpet, etc	2/10/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-074 Grp: OUA	D: Bradley Prater C: 3/30/22 Bradley Prater	**Parker Hall - Demolish Building** Status: PROGRAMMING Phase:PROGRAMMING Budget: Total project budget is currently routing Schedule: Demolition of Parker Hall to follow completion of STEM & AG complex in 2025 Current Task: Funding to be transferred from project 15-034 to this project to cover related project costs Next Steps: Complete documents/specifications for bidding and shelve project until ready to bid.	2/15/22	B: E: A: $5,000,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-084 Grp: OUA	D: Mary Stuart Goocher C: 3/31/22 Mary Stuart Goocher	**Mary Martin Hall - Relocation Of Office Of Academic Insight To 4th Floor** Status: PROGRAMMING Phase:PROGRAMMING Budget: Undetermined Schedule: Before Fall Semester Current Steps: working on estimates Next Steps: budget to present to client	2/22/22	B: E: 4/28/22 A:	B: E: A:	B: E: 5/3/22 A:	B: E: 5/8/22 A:	B: E: A:
22-089 Grp: OUA	D: Mary Park C: 3/31/22 Mary Park	**O.D. Smith Hall - Rug Replacement** Status: PROGRAMMING Phase:PROGRAMMING Budget: In development Schedule: In development Current Task: Develop scope of work to provide conceptual estimate. Next Task: Conceptual cost estimate	2/24/22	B: 4/17/22 E: 4/17/22 A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-123 Grp: OUA	D: Bradley Prater C: 3/24/22 Whitney Brock	**ACLC - Atrium, Digital Display** Status: PROGRAMMING Phase:PROGRAMMING Project assigned to Brad Prater.	3/17/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

PROGRAMMING — 18 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-152 Grp: OUA	D: Mary Stuart Goocher C: 3/31/22 Mary Stuart Goocher	**Langdon Hall - Basement, New Furnishings For Office Of The Registrar** Status: PROGRAMMING Phase:PROGRAMMING Budget: Undetermined Schedule: no exact schedule Current Steps: working on scope/estimating Next Steps: present FF&E selections to client/ work on budget	3/30/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-160 Grp: OUA	D: Mary Park C:	**Biological Research Facility - Roof Replacement** Status: PROGRAMMING Phase:PROGRAMMING	4/6/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-161 Grp: OUA	D: Contina Mccall C:	**Nichols Center - Rms 200A & 200C, Restroom Renovations** Status: PROGRAMMING Phase:PROGRAMMING	4/6/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-166 Grp: OUA	D: Mary Park C: Julie Rice 4/13/22 Whitney Brock	**JC Smith Museum of Art - Room 031, Repair Ceiling Leak** Status: PROGRAMMING Phase:PROGRAMMING Transferred to Mary Park.	4/13/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-173 Grp: OUA	D: C:	**O.D. Smith Hall - Space Study For The Office Of Public Service** Status: ASSIGN PM Phase:PROGRAMMING	4/13/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

DESIGN — 6 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
20-554 Grp: OUA	D: Mary Melissa Taddeo C: Steve Haney 4/27/22 Mary Melissa Taddeo	**Hood-McPherson Building (Bham) - Comprehensive Renovation** Status: DESIGN Phase:DESIGN Budget: On budget. Bids opened 4/13. Project came in under announced budget. Schedule: On schedule. NTP 5/16 for early procurement. Anticipated SC date 10/4/2023. Current Task: Construction contract, initial meeting with Stone - Monday 5/2. Next Task: Pre-Construction meeting - date TBD.	12/14/20	B: 3/9/21 E: 3/9/21 A: 3/9/21 $21,800,000	B: E: A:	B: 1/25/22 E: 4/14/22 A:	B: 2/18/22 E: 6/1/22 A:	B: 3/25/23 E: 7/30/23 A:
21-326 Grp: OUA	D: Benjamin Burmester C: 4/25/22 Benjamin Burmester	**Auburn Research Park - Master Plan Update** Status: STUDY Phase:DESIGN Schedule: No schedule. ARTF leading project. Kickoff meeting held 11/17/21 Budget: N/A. ARTF led project. Current Status: Providing existing campus data to consultant team. Gave information Next Steps: N/A	7/14/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
21-601 Grp: OUA	D: Mary Stuart Goocher C: Hank Moreman 3/31/22 Mary Stuart Goocher	**Samford Hall - Suite 211, Interior Renovations & New Furnishings** Status: DESIGN Phase:DESIGN Budget: $61,345.50 Schedule: Complete ASAP Current Steps: waiting on the budget to be processed by AUFM Next Steps: Client already signed the estimated budget, then switch to construction and order furniture	12/1/21	B: E: 4/11/22 A: 4/11/22 $61,346	B: E: A:	B: E: 4/12/22 A:	B: E: 5/7/22 A:	B: E: 5/25/22 A:
22-081 Grp: PRSUP	D: Walker Davis C: 3/3/22 Walker Davis	**Sunny Slope House & Whitten Property - New Intrusion Alarms** Status: CONST CONTR Phase:DESIGN Project Initiated and sent to Campus Safety. Campus Safety manages the contract for security cameras and intrusion alarms. Campus Safety is presenting proposals to the client for approval.	2/18/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-105 Grp: OUA	D: Benjamin Burmester C: 4/25/22 Benjamin Burmester	**Sunny Slope House & Whitten Property - Kimberly Dr. Curb Cut** Status: STUDY Phase:DESIGN Schedule: No schedule at this time. City agreed to proposed driveway on 4/21/22 Budget: In development Current Status: Awaiting proposal for survey and design. Next Steps: N/A	3/8/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

DESIGN — 6 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-164 Grp: OUA	D: Whitney Brock C:	**Campus Wide - Hygiene Product Dispenser** Status: DESIGN Phase:DESIGN	4/8/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

CONSTRUCTION — 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-034 Grp: CPM	D: Bradley Prater C: Nicholas Nowlin	**Academic Classroom & Laboratory Complex (ACLC) - New Facility** Status: CONSTRUCTION Phase:CONSTRUCTION	2/10/15	B: E: 11/16/15 A: 11/16/15 $71,500,000	B: E: 10/31/19 A:	B: 3/21/19 E: 3/21/19 A: 3/21/19	B: 5/13/19 E: 5/13/19 A: 5/13/19	B: 4/24/22 E: 4/24/22 A:
	4/25/22 Nicholas Nowlin	BID PACKAGE-2 ACLC GENERAL WORKS Budget: In Budget. $11.5M Removed from budget and returned to AU. Schedule: Behind schedule. Currently tracking to be substantially complete the week of 5.23.22 - IDF room inspections are complete and fit out is scheduled to be complete 5.6.22. - Finalizing terrazzo floor and carpet till from CL 17 - 24. - PLam and millwork is ongoing. Stair treads and monumental stair cladding are to begin in the upcoming weeks. Next Step: - Finalize return air. - Finalize tab. - Finalize finishes and final paint. - Complete stair treads and P-Lam and column covers. - Biggio suite Architect walk on 5.4.22. - begin commissioning and certifying fume hoods.						
21-154 Grp: CPM	D: Mary Melissa Taddeo C: Jonathan Tucker	**Dawson Building - Renovate For Use By The Early Learning Center** Status: CONSTRUCTION Phase:CONSTRUCTION	4/6/21	B: E: A: $2,940,962	B: E: A:	B: 12/9/21 E: 12/9/21 A: 12/9/21	B: 1/10/22 E: 1/10/22 A: 1/10/22	B: 6/15/22 E: 7/13/22 A:
	4/12/22 Jonathan Tucker	Budget: On Budget Schedule: On Schedule Current Status: 60% of the plumbing underground has been inspected and approved. The remaining 40% of the plumbing will be inspected on the 14th and the trenches will be poured back once approved. The mech, electrical, sprinkler, fire alarm overhead rough-in is very close to being completed. Next Step: Frame the interior stud walls the week of April the 18th and proceed with all of the required in-wall rough-ins.						

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

CONSTRUCTION — 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-155 Grp: CPM	D: Whitney Brock C: Joshua Conradson 4/18/22 Joshua Conradson	**Research Park Bldg 1 - 2nd Floor, Renovate For Use By CHEER & The MFT Center** Status: CONSTRUCTION Phase:CONSTRUCTION Budget: In budget. Schedule: On schedule. Need to finalize client move in dates and confirm furniture delivery dates. Current Task: Above ceiling inspection schedule for Friday, April 22nd. Next steps: Complete above ceiling inspection, install ceiling tiles, and move forward with finish installations.	4/6/21	B: 9/4/21 E: 9/4/21 A: $1,841,324	B: E: A:	B: 12/2/21 E: 12/2/21 A: 12/2/21	B: 12/20/21 E: 12/20/21 A: 12/20/21	B: 5/29/22 E: 5/29/22 A:
21-346 Grp: IHC	D: Contina Mccall C: Daniel Dix 3/25/22 Daniel Dix	**Haley Center - Rm 1439, Renovate & Convert Into A Pride Center** Status: CONSTRUCTION Phase:CONSTRUCTION Schedule: On schedule. Budget: In budget. Current Task: Abatement and demo complete, wall framing in process. Next Step: Install drywall.	7/22/21	B: E: A: $130,185	B: E: A:	B: 1/25/22 E: 1/25/22 A: 1/25/22	B: 3/21/22 E: 3/18/22 A: 3/18/22	B: 4/29/22 E: 4/29/22 A:
21-407 Grp: CPM	D: Contina Mccall C: Tyler Hand 3/23/22 Tyler Hand	**Nichols Center - Rms 115 & 116, Restroom & Shower Renovations** Status: CONSTRUCTION Phase:CONSTRUCTION Budget: Approved. Schedule: On schedule. Current Task: Demo is complete. Water shutdown week of 3/14. Plumbing rough in is underway. Next Step: Complete in wall work and begin build back.	8/18/21	B: 1/17/22 E: 1/17/22 A: 1/17/22 $262,238	B: E: A:	B: 1/19/22 E: 1/19/22 A: 1/19/22	B: 2/23/22 E: 2/23/22 A: 2/23/22	B: 4/28/22 E: 4/28/22 A:
21-537 Grp: IHC	D: Contina Mccall C: Joe Moody 4/13/22 Contina Mccall	**M.W. Smith Hall - Suites 108 & 117, New EASL Classroom & Collaborative Incubator Space** Status: BUYOUT Phase:CONSTRUCTION Budget: Building draft budget. Schedule: Not developed. Current Task: Presented scope of work, budget and schedule to OID on 04-12-2022. Ongoing discussions with project team to finalize the scope, schedule, and budget. Next Step: Revise scope and budget as required per meeting on 04-12-2022.	10/7/21	B: E: A: $330,946	B: E: A:	B: E: 4/21/22 A: 4/21/22	B: 5/1/22 E: 5/1/22 A:	B: 6/30/22 E: 6/30/22 A:
21-626 Grp: IHC	D: Sarah Rakestraw C: Ja'Vone Dixon 4/25/22 Sarah Rakestraw	**Foy Hall - Rms 230 & 233, New Workstations & Interior Refurbishments** Status: BUYOUT Phase:CONSTRUCTION Budget: Approved $18,835 remains- all FFE ordered Schedule: Transfer to IHC Current Task: Transfer to IHC for buyout Next Steps: Construction scheduling	12/16/21	B: 4/7/22 E: 4/7/22 A: 4/7/22 $35,305	B: E: A:	B: 4/19/22 E: 4/19/22 A: 4/19/22	B: E: 5/21/22 A:	B: E: 7/20/22 A:

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

CLOSEOUT — 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
15-158 Grp: CPM	D: David Bess C: Joshua Conradson 4/18/22 Joshua Conradson	**Gogue Performing Arts Center - New Building** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: In budget. Schedule: Project is substantially complete. Current Task: Working through warranty items and addressing final Day 2 change requests. Next Step: Project closeout.	6/8/15	B: E: 10/5/15 A: $69,600,000	B: E: 7/18/17 A:	B: 7/20/17 E: 7/20/17 A: 7/20/17	B: 8/14/17 E: 8/14/17 A: 8/14/17	B: 8/14/19 E: 8/19/19 A: 8/20/19
21-129 Grp: OUA	D: Mary Stuart Goocher C: Daniel Dix 4/29/22 Daniel Dix	**Biggio Center - Multiple Relocations & New Furnishings** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: Currently in budget. Schedule: On modified schedule. Current steps: Construction substantially complete 4/22/22. Next steps: Financial closeout.	3/22/21	B: 4/2/21 E: 3/30/21 A: 3/30/21 $130,000	B: E: A:	B: 2/15/22 E: 2/15/22 A: 2/15/22	B: 3/30/22 E: 3/7/22 A: 3/7/22	B: 5/31/22 E: 4/22/22 A: 4/22/22
21-156 Grp: CPM	D: Whitney Brock C: Tyler Hand 3/24/22 Tyler Hand	**Foy Hall - Suite 136, Renovate For The EAGLES Program** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: On Budget Schedule: Project complete Current Task: Investigating installation of card reader at corridor door. Next Task: Process closeouts and close workorders.	4/6/21	B: 9/7/21 E: 9/7/21 A: 9/7/21 $727,714	B: E: A:	B: 9/16/21 E: 9/16/21 A: 9/16/21	B: 9/20/21 E: 9/20/21 A: 9/20/21	B: 1/3/22 E: 1/3/22 A: 1/3/22
21-273 Grp: IHC	D: Matthew Wagner C: Daniel Dix 4/27/22 Daniel Dix	**Mary Martin Hall - Suite 118, Renovations For Exploratory Advising Center** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: Budget revision will be required when final charges are submitted. Schedule: On schedule. Current Task: Construction substantially complete 2/14/22. Next Step: Receive OIT billing, prepare final budget revision, financial closeout.	6/10/21	B: 7/29/21 E: 8/2/21 A: 8/2/21 $19,000	B: E: A:	B: 7/30/21 E: 8/2/21 A: 8/2/21	B: 1/3/22 E: 1/3/22 A: 1/3/22	B: 3/30/22 E: 2/14/22 A: 2/14/22
21-344 Grp: CPM	D: Sarah Rakestraw C: Tyler Hand 3/24/22 Tyler Hand	**JC Smith Museum Of Art - Main Lobby, Reception Area Renovations** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: On budget. Schedule: Project substantially complete. Current task: Closing out project. Next steps: Working on closeout documents.	7/22/21	B: 9/3/21 E: 9/3/21 A: 9/3/21 $62,540	B: E: A:	B: 8/13/21 E: 8/13/21 A: 8/13/21	B: 9/16/21 E: 9/16/21 A: 9/16/21	B: 12/23/21 E: 12/23/21 A: 12/23/21

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

CLOSEOUT — 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-010 Grp: IHC	D: Mary Park C: Ja'Vone Dixon 3/30/22 Ja'Vone Dixon	**Nichols Center - New Yardarm For Existing ROTC Flagpole** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: In budget. Schedule: On schedule. Current Task: Material procurement	1/13/22	B: 3/7/22 E: 3/18/22 A: 3/18/22 $5,500	B: E: A:	B: 3/28/22 E: 3/28/22 A: 3/28/22	B: 4/21/22 E: 4/13/22 A: 4/13/22	B: 5/6/22 E: 4/13/22 A: 4/13/22
22-097 Grp: MAINT	D: Kenneth Sullins C: Kenneth Sullins	**Haley Center - Suite 2236, Carpet Replacement** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT	3/3/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

HOLD — 5 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-335 Grp: IHC	D: Hank Moreman C: Patrick Ledbetter 4/13/22 Patrick Ledbetter	**Haley Center - Rm 2240, New Door & Card Access System** Status: HOLD Phase:HOLD WPL Current Status: I am currently awaiting direction with new locations for Access Control Cabinets in the Quadrants for infrastructure upgrades. Next Step: Present budgets to clients.	7/19/21	B: E: A:	B: E: A:	B: E: 8/4/21 A: 8/4/21	B: E: 4/1/22 A:	B: E: 5/30/22 A:
21-416 Grp: OUA	D: Bradley Prater C: 9/27/21 Bradley Prater	**University Outreach - Space Needs Assessment & Utilization Study** Status: HOLD Phase:HOLD Budget: No budget needed for study Schedule: Schedule to be determined Current Task: Initial kick-off/conversation with core group on 9/13. Next Steps: Develop memo for VP Outreach to establish study parameters; Set-up focused meetings for each Outreach unit.	8/23/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

PROVOST AND ACADEMIC AFFAIRS

Total Projects: 43
Total Approved Budgets: $182,734,470

PROGR.: 18 CONSTR.: 7 HOLD_SCOPE: 0
DESIGN: 6 CLOSEOUT: 7 HOLD: 5

HOLD — 5 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-576 Grp: OUA	D: Contina Mccall C: Hank Moreman 4/13/22 Contina Mccall	**M.W. Smith Hall - Suite 100, Interior Refurbishments & New Furnishings** Status: HOLD Phase:HOLD Budget: Not developed. Schedule: Not developed. Current Task: On hold until MW Smith 108 and 117 moves forward and funding is available. Next Step: Proceed with scope of work at the Client's directions.	11/8/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
21-589 Grp: OUA	D: Bradley Prater C: 1/26/22 Bradley Prater	**Sunny Slope House - Annex Study** Status: HOLD Phase:HOLD Budget: NA Schedule: On Schedule; Meeting with OLLI on 1/28/22 Current Task: High-level budgetary and building area parameters reported to Scott Bishop on Dec 13 2021 Next Steps: Meeting with OLLI administration to further refine program and assist OLLI with materials necessary for initiating design project	11/12/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-075 Grp: OUA	D: Mary Melissa Taddeo C:	**Research & Innovation Center - 5th Floor, Renovate For Biggio Testing Center Relocation** Status: HOLD Phase:HOLD	2/15/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A: