denotes "Client Priority Projects"

AUBURN UNIVERSITY
Facilities Management

Client Projects (by Phase)

COLLEGE OF NURSING

Total Projects: 1
Total Approved Budgets: $5,500

PROGR.: 0 CONSTR.: 0 HOLD_SCOPE: 0
DESIGN: 0 CLOSEOUT: 1 HOLD: 0

CLOSEOUT — 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-061 Grp: IHC	D: Shelby Thompson C: Timothy Vickers 2/23/22 Timothy Vickers	**Nursing Building - Install Conduits & Receptacles For New Faculty Offices** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: in budget Schedule: on schedule Current task : Electrical is complete Next task: OIT to install data	2/9/22	B: 2/18/22 E: 2/18/22 A: $5,500	B: E: A:	B: 2/21/22 E: 2/18/22 A: 2/18/22	B: 2/21/22 E: 2/21/22 A: 2/21/22	B: 5/24/22 E: 2/21/22 A: 2/21/22