denotes "Client Priority Projects"

AUBURN UNIVERSITY
Facilities Management

Client Projects (by Phase)

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

PROGRAMMING — 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-299 Grp: OUA	D: Travis Davis C: Hank Moreman 3/25/22 Travis Davis	**Scott-Ritchey Research Ctr - Lighting Upgrades For Animal Wards & Kennel House** Status: PROGRAMMING Phase:PROGRAMMING Budget: TBD Schedule: TBD Current status: New light is installed and pending approval from Dr. Martin. We are working on different color options. Next step: After approval of the light, AUFM will generate a budget and schedule for construction for all lights.	6/25/21	B: 6/6/22 E: 6/6/22 A:	B: E: A:	B: 6/7/22 E: 6/7/22 A:	B: 8/11/22 E: 8/11/22 A:	B: 9/10/22 E: 9/10/22 A:
21-314 Grp: OUA	D: Carter Miles C: Julie Rice 3/22/22 Carter Miles	**CVM Kennel A - HVAC System Improvements For Food Storage Area** Status: PROGRAMMING Phase:PROGRAMMING Schedule: Developing Budget: Developing Current Task: Probable Cost Estimate shared with Client. Awaiting feedback Next Step: Approve budget.	7/7/21	B: 1/25/22 E: 2/27/22 A:	B: E: A:	B: 5/30/22 E: 4/26/22 A:	B: 6/24/22 E: 5/17/22 A:	B: 8/23/22 E: 8/7/22 A:
21-477 Grp: PRSUP	D: Walker Davis C:	**Hoerlein Hall - Mechanical Room, Air Compressor Replacement** Status: SCOPING Phase:PROGRAMMING	9/10/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

PROGRAMMING — 7 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-570 Grp: OUA	D: Philip Johnson C: Hank Moreman 3/25/22 Philip Johnson	**Southeastern Raptor Ctr - Flight Aviaries, New Slats For Sides & Roof** Status: PROGRAMMING Phase:PROGRAMMING Budget: With client for approval. Schedule: On schedule. Current status: Client reviewing scope to decide on funding limitations. Next step: Execute work.	11/4/21	B: 3/21/22 E: 3/21/22 A:	B: E: A:	B: 3/24/22 E: 3/24/22 A:	B: 5/8/22 E: 5/8/22 A:	B: 7/7/22 E: 7/7/22 A:
22-110 Grp: OUA	D: Philip Johnson C: Joshua Conradson 4/20/22 Philip Johnson	**Southeastern Raptor Ctr - Entrance Signage at Pratt-Carden Rd & Shug Jordan Pkwy** Status: PROGRAMMING Phase:PROGRAMMING Budget: TBD Schedule: TBD Current status: Fee proposal received from Krebs Engineering 4/20/22. Next step: Fees only budget to client.	3/9/22	B: 5/20/22 E: 5/20/22 A:	B: E: A:	B: 5/25/22 E: 5/25/22 A:	B: 6/19/22 E: 6/19/22 A:	B: 10/17/22 E: 10/17/22 A:
22-129 Grp: MAINT	D: Kenneth Sullins C: Kenneth Sullins	**Scott-Ritchey Research Ctr - Rms 222 & 224, Repair & Recoat Seamless Epoxy Flooring** Status: BUDGET/CONTRACT Phase:PROGRAMMING	3/18/22	B: E: A: $45,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-183 Grp: OUA	D: Travis Davis C: Joshua Conradson	**Southeastern Raptor Ctr - New Trailer For Incoming Raptors** Status: PROGRAMMING Phase:PROGRAMMING	4/27/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

DESIGN — 15 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-062 Grp: PRSUP	D: Walker Davis C:	**Piedmont Research Unit (AAES) - New Fencing For AHR Pastures (Phase III)** Status: CONST CONTR Phase:DESIGN	2/4/19	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
21-108 Grp: OUA	D: Philip Johnson C: Julie Rice	**North AU Equine Facility - New Office Building** Status: DESIGN Phase:DESIGN	3/8/21	B: 7/30/21 E: 7/30/21 A: 7/30/21 $69,000	B: E: A:	B: 10/13/22 E: 10/13/22 A:	B: 11/7/22 E: 11/7/22 A:	B: 10/3/23 E: 10/3/23 A:
	4/20/22 Philip Johnson	Budget: Fees Only (programming) budget approved. Schedule: TBD. Current status: Programming phase complete. Schematic design by P&Co. complete with budget sent to team 3.25.22 Next step: Budget confirmation and discussions with client regarding program building size and totalbudget projection.						
21-189 Grp: OUA	D: George Reese C: George Reese	**Greene Hall - Suite 125, Drainage System Improvements** Status: DESIGN Phase:DESIGN	4/26/21	B: 6/3/21 E: 6/3/21 A: 6/3/21 $51,530	B: E: A:	B: 8/23/21 E: 5/30/22 A:	B: 9/17/21 E: 6/24/22 A:	B: 11/16/21 E: 8/23/22 A:
	4/18/22 George Reese	Budget: TBD Schedule: TBD Current Status: Scope finalized Krebs working on design. Review options to line existing pipe to avoid excavation under large electrical duct bank in loading dock area. Next Step: Submit design.						
21-310 Grp: OUA	D: George Reese C: George Reese	**Greene Hall - Rm 130 (Mechanical), Concrete Beam Repairs** Status: DESIGN Phase:DESIGN	7/2/21	B: E: A: $96,325	B: E: A:	B: 3/21/22 E: 6/23/22 A:	B: 1/21/22 E: 7/17/22 A:	B: 3/22/22 E: 9/15/22 A:
	4/18/22 George Reese	Budget: TBD Schedule: OK Current Status: Finalizing bid documents based on final review. Next Step: Advertise						
21-363 Grp: OUA	D: Philip Johnson C: Nikki Washington	**Greene Hall - Suite 125, Roof Replacement** Status: BIDDING-CONST CONTR Phase:DESIGN	7/30/21	B: 9/16/21 E: 9/16/21 A: 9/16/21 $316,900	B: E: A:	B: 5/5/22 E: 5/5/22 A:	B: 5/30/22 E: 5/30/22 A:	B: 7/14/22 E: 7/14/22 A:
	4/20/22 Philip Johnson	Budget: Finalized and approved Schedule: On schedule to bid 5/5/22 Current status: Pre qualifications for Bidding. Next step: Bid						

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

DESIGN — 15 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-475 Grp: PRSUP	D: Walker Davis C:	**Greene Hall - Rm 130 (Mechanical), Vacuum Pump Replacement** Status: CONST CONTR Phase:DESIGN	9/10/21	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
21-526 Grp: OUA	D: Philip Johnson C: Joshua Conradson 3/25/22 Philip Johnson	**Greene Hall - Suite 301, Restroom Renovations** Status: DESIGN Phase:DESIGN Budget: TBD Schedule: TBD Current status: OA agreement with SNArchitect complete and PO issued 1/12/22.. Next step: Programming and design	10/6/21	B: E: 11/11/21 A: 11/11/21 $24,500	B: E: A:	B: 7/23/22 E: 7/29/22 A:	B: 8/17/22 E: 8/23/22 A:	B: 12/15/22 E: 12/21/22 A:
21-543 Grp: OUA	D: Philip Johnson C: Joshua Conradson 3/25/22 Philip Johnson	**Kentucky VMA Barn & Griffin Barn - Door & Equine Stall Improvements** Status: DESIGN Phase:DESIGN Budget: Fees Only ($33k) routing for approvals. Split funding with CVM. Schedule: On schedule. Current Status: R&R Funding approval. Next Step: Consultant contract and complete design.	10/18/21	B: 3/17/22 E: 4/11/22 A: 4/11/22 $33,000	B: E: A:	B: 9/1/22 E: 9/29/22 A:	B: 9/26/22 E: 10/24/22 A:	B: 3/25/23 E: 4/22/23 A:
21-572 Grp: OUA	D: Matthew Wagner C: Matthew Wagner 11/17/21 Matthew Wagner	**CVM Multipurpose Building - Gas Manifold System Replacement & Cylinder Cover** Status: BIDDING-CONST CONTR Phase:DESIGN Holding project until contract and work is completed. Project Support working with client to complete a Small Public Works contract with OTT Medical. In House Construction working directly with client via work order to install cover.	11/4/21	B: E: A:	B: E: A:	B: 12/1/21 E: 12/1/21 A: 12/1/21	B: 1/4/22 E: 1/4/22 A: 1/4/22	B: 2/3/22 E: 2/3/22 A:
21-602 Grp: OUA	D: Philip Johnson C: Joshua Conradson 3/25/22 Philip Johnson	**Greene Hall - Suite 152, Renovate & Convert Into Image Analysis Lab** Status: DESIGN Phase:DESIGN Budget: Fees only with client for approval. Schedule: On schedule. Current status: Client reviewing budget. Next step: Consultant contract and execute design if budget approved.	12/1/21	B: 4/8/22 E: 4/8/22 A: $50,500	B: E: A:	B: 9/19/22 E: 9/19/22 A:	B: 10/14/22 E: 10/14/22 A:	B: 3/13/23 E: 3/13/23 A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

DESIGN — 15 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
22-027 Grp: PRSUP	D: Walker Davis C:	**HC Morgan Dr - Vehicle Access Gate Replacement Near Greene Hall Annex** Status: CONST CONTR Phase:DESIGN 3/23/22 Walker Davis: Contract sent to contractor on 01.25.2022. Waiting on contractor to return executed contract.	1/24/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-090 Grp: OUA	D: Philip Johnson C: Nikki Washington	**Greene Hall - Rm 126, Lab Renovations** Status: BIDDING-CONST CONTR Phase:DESIGN 3/25/22 Philip Johnson: Scope in bluebeam review.	2/25/22	B: 5/7/22 E: 5/7/22 A:	B: E: A:	B: 5/8/22 E: 5/8/22 A:	B: 6/2/22 E: 6/2/22 A:	B: 9/30/22 E: 9/30/22 A:
22-091 Grp: OUA	D: Philip Johnson C: Tyler Hand	**Greene Hall - Rm 202, Lab Renovations** Status: BIDDING-CONST CONTR Phase:DESIGN 3/25/22 Philip Johnson: Scope in bluebeam review.	2/25/22	B: 5/15/22 E: 5/15/22 A:	B: E: A:	B: 5/16/22 E: 5/16/22 A:	B: 6/10/22 E: 6/10/22 A:	B: 10/8/22 E: 10/8/22 A:
22-104 Grp: PRSUP	D: Walker Davis C:	**Vaughan LAT Hospital - Dairy Barn, Software & Hardware Upgrades** Status: CONST CONTR Phase:DESIGN 3/23/22 Walker Davis: Contract sent to contractor on 03.10.2022. Waiting on contractor to return executed contract.	3/8/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-181 Grp: PRSUP	D: Walker Davis C:	**AU Educational Complex (Gulf Shores) - Condenser Coils Replacement** Status: CONST CONTR Phase:DESIGN	4/21/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

CONSTRUCTION

6 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
19-586 Grp: CPM	D: Philip Johnson C: Tyler Hand 3/23/22 Tyler Hand	**Greene Hall - Rm 128, Lab Renovations** Status: CONSTRUCTION Phase:CONSTRUCTION Budget: In Budget Schedule: On schedule Current status: Overhead inspection on 3/21/22. Completing requested inspection items. Next step: Awaiting casework delivery. Flooring and prime coat of paint complete.	12/6/19	B: 3/12/21 E: 3/12/21 A: 3/12/21 $299,950	B: E: A:	B: 10/19/21 E: 10/19/21 A: 10/19/21	B: 11/29/21 E: 11/29/21 A: 11/29/21	B: 5/3/22 E: 5/3/22 A:
20-443 Grp: CPM	D: Carter Miles C: Cort Fisher 4/28/22 Cort Fisher	**Sugg Laboratory - Multi-Zone Air Handling Unit Replacement** Status: CONSTRUCTION Phase:CONSTRUCTION Schedule: Past schedule Budget: On budget Current Task: Holding for delivery and installation of Smoke detectors in ductwork. June 2022 ETA Next Step: closeout/warranty	9/29/20	B: E: A: $717,753	B: E: A:	B: 7/15/21 E: 6/18/21 A: 6/18/21	B: 8/9/21 E: 8/9/21 A: 8/9/21	B: 11/8/21 E: 6/30/22 A:
21-265 Grp: CPM	D: David Baker C: David Baker 4/6/22 David Baker	**Scott-Ritchey Research Ctr - Rm 233, Cage & Rack Washer Replacement** Status: CONSTRUCTION Phase:CONSTRUCTION Schedule: No schedule issues. Budget: No budge issues. Current Status: Construction Next Step: Warranty Closeout Notes: AMCO has placed order with BetterBuilt, anticipated delivery for mid-August. KJQ will build the unit in place, AMCO will provide mechanical utilities, ETI will provide electrical.	6/9/21	B: 12/14/21 E: 12/14/21 A: 12/14/21 $233,870	B: E: A:	B: 12/14/21 E: 12/14/21 A: 12/14/21	B: 1/10/22 E: 1/12/22 A: 1/12/22	B: 7/9/22 E: 9/29/22 A:
21-540 Grp: UTIL	D: Scott Mcclure C: Scott Mcclure 3/28/22 Scott Mcclure	**Veterinary Education Center - Convert Pneumatic Building Controls To DDC** Status: CONSTRUCTION Phase:CONSTRUCTION SPW contract is routing. Scheduling for installation to follow once parts have been ordered.	10/18/21	B: E: A: $50,000	B: E: A:	B: E: A:	B: E: A:	B: E: A:

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

CONSTRUCTION — 6 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-583 Grp: IHC	D: Philip Johnson C: Ja'Vone Dixon 3/25/22 Philip Johnson	**Greene Hall - Suite 410, Research Lab Renovations & HVAC System Improvements** Status: BUYOUT Phase:CONSTRUCTION Budget: $16,800. With client for approval. Schedule: On schedule. Current status: Budget review by client. Next Step: Budget approval and transfer project to construction.	11/10/21	B: 4/8/22 E: 4/8/22 A: $16,300	B: E: A:	B: 4/8/22 E: 4/13/22 A: 4/13/22	B: 5/3/22 E: 5/9/22 A:	B: 7/2/22 E: 5/4/22 A:
21-584 Grp: IHC	D: Philip Johnson C: Ja'Vone Dixon 4/27/22 Ja'Vone Dixon	**Veterinary Education Center - Rms 213 & 217A, New Door Between Rooms** Status: CONSTRUCTION Phase:CONSTRUCTION Budget: In budget. Schedule: On schedule. Current Task: Data install Next Step: Completion	11/11/21	B: 1/24/22 E: 1/27/22 A: 1/27/22 $15,000	B: E: A:	B: 1/25/22 E: 1/27/22 A: 1/27/22	B: 5/30/22 E: 3/24/22 A: 3/24/22	B: 6/29/22 E: 6/26/22 A:

CLOSEOUT — 11 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
20-339 Grp: CPM	D: George Reese C: Tyler Hand 2/23/22 Tyler Hand	**Bailey Small Animal Hospital - Rm 0405K, Power & Ventilation For New Lab Equipment** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: On budget. Schedule: Work complete. Current Status: Work complete. Next Step: Awaiting final closeout docs from AMCO	7/22/20	B: 11/16/20 E: 11/16/20 A: 11/16/20 $29,500	B: E: A:	B: 1/4/21 E: 1/4/21 A: 1/4/21	B: 5/1/21 E: 5/1/21 A: 5/1/21	B: 6/11/21 E: 6/11/21 A: 6/11/21
20-364 Grp: CPM	D: Matthew Wagner C: Cort Fisher 3/14/22 C Wagoner	**Sugg Laboratory - Roof Replacement** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: On budget. Schedule: On schedule. Current Task: Closeout/Warranty Next Task: Financial Closeout	7/31/20	B: 10/30/20 E: 12/1/20 A: 12/1/20 $471,478	B: E: A:	B: 8/12/21 E: 8/12/21 A: 8/12/21	B: 11/2/21 E: 11/2/21 A: 11/2/21	B: 12/15/21 E: 12/15/21 A: 12/15/21

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

CLOSEOUT

11 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
20-538 Grp: CPM	D: George Reese C: George Reese 4/18/22 George Reese	**Scott-Ritchey Research Ctr - Boiler Replacement & Temporary Boiler Rental** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: $226,700.00 Schedule: Substantially complete. Current Status :Completing close out Next Step: Close	11/30/20	B: 12/4/20 E: 12/4/20 A: $262,700	B: E: A:	B: 4/22/21 E: 4/22/21 A: 4/22/21	B: 5/17/21 E: 5/17/21 A: 5/17/21	B: 8/20/21 E: 8/31/21 A: 8/31/21
21-106 Grp: CPM	D: George Reese C: George Reese 4/18/22 George Reese	**Sugg Calf Barn - Swine Waste Improvements, Sanitary Sewer Connection** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: $64,350.00 Schedule: On track. Current Status: Close-out Next Step: Close	3/8/21	B: 4/18/21 E: 11/11/21 A: $64,350	B: E: A:	B: 12/2/21 E: 12/2/21 A: 12/2/21	B: 2/17/22 E: 2/21/22 A: 2/21/22	B: 4/17/22 E: 3/1/22 A: 3/1/22
21-130 Grp: IHC	D: Shelby Thompson C: Daniel Dix 4/27/22 Daniel Dix	**Vaughan LAT Hospital - Rm 2005, Interior Refurbishments & New Furnishings** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Schedule: On schedule. Budget: In budget. Current Task: Construction scope substantially complete 4/15/22. Next Step: FF&E furniture & KI wall delivery and installation.	3/22/21	B: 11/5/21 E: 11/10/21 A: 11/10/21 $57,047	B: E: A:	B: 11/9/21 E: 11/10/21 A: 11/10/21	B: 4/15/22 E: 4/4/22 A: 4/4/22	B: 5/15/22 E: 4/15/22 A: 4/15/22
21-185 Grp: CPM	D: Philip Johnson C: Tyler Hand 3/24/22 Tyler Hand	**Hoerlein Hall - 1st Floor, Renovations For Detection Canine SITE Program** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: On budget. Schedule: Project was substantially complete on 11/12/21. Current Step: Finalizing install of storefront week of 3/21. Next Step: Closeout project.	4/22/21	B: E: A: $873,000	B: E: A:	B: 4/29/21 E: 4/29/21 A: 4/29/21	B: 5/4/21 E: 5/4/21 A: 5/4/21	B: 11/12/21 E: 11/12/21 A: 11/12/21

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

CLOSEOUT

11 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-266 Grp: CPM	D: Philip Johnson C: Tyler Hand 3/24/22 Tyler Hand	**Scott-Ritchey Research Ctr - Rm 246, Laboratory Workbench & Casework Renovations** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: In Budget Schedule: Project complete. Current status: Discussing removal of old eye wash and shower with RMS. Next step: Closeout if no further work.	6/9/21	B: 12/3/21 E: 12/3/21 A: 12/3/21 $34,700	B: E: A:	B: 12/9/21 E: 12/9/21 A: 12/9/21	B: 12/14/21 E: 12/14/21 A: 12/14/21	B: 1/17/22 E: 1/17/22 A: 1/17/22
21-337 Grp: IHC	D: Philip Johnson C: Daniel Dix 4/27/22 Daniel Dix	**Greene Hall - Rm 159, New Flooring & Interior Refurbishments** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: In budget. Schedule: On schedule. Current Task: Construction substantially complete 12/17/21. Next Step: Financial closeout.	7/20/21	B: 9/12/21 E: 9/12/21 A: $21,500	B: E: A:	B: 9/13/21 E: 9/16/21 A: 9/16/21	B: 1/3/22 E: 12/10/21 A: 12/10/21	B: 1/1/22 E: 12/17/21 A: 12/17/21
21-338 Grp: IHC	D: Philip Johnson C: Daniel Dix 4/27/22 Daniel Dix	**Greene Hall - Suite 166, Interior Refurbishments & New Workstations** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: In overall budget, over R&R and FacRes allocations Schedule: On schedule. Current Task: Construction substantially complete 1/21/22. Next Step: Receive OIT billing, prepare final budget revision, financial closeout.	7/20/21	B: 9/12/21 E: 9/15/21 A: $41,500	B: E: A:	B: 9/13/21 E: 9/27/21 A: 9/27/21	B: 1/3/22 E: 12/10/21 A: 12/10/21	B: 2/1/22 E: 1/21/22 A: 1/21/22
21-371 Grp: CPM	D: Matthew Wagner C: Cort Fisher 3/21/22 C Wagoner	**Sugg Laboratory - Pavement Modifications & Drainage Improvements** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: In budget. Schedule: On schedule. Current Task: Demo existing drive and installing new drain Next Step: Continue construction	8/3/21	B: 9/10/21 E: 9/10/21 A: 9/10/21 $64,000	B: E: A:	B: 2/1/22 E: 2/1/22 A: 2/1/22	B: 3/17/22 E: 2/28/22 A: 2/28/22	B: 4/16/22 E: 4/8/22 A: 4/8/22
21-478 Grp: CPM	D: George Reese C: George Reese 4/18/22 George Reese	**CVM Dairy Barn - Asphalt Pavement Rehabilitation & Repairs** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: $6,880.00 Schedule: NTP 1/12/2022. Current Status: Work complete Next Step: Start closeout	9/10/21	B: E: 10/6/21 A: 10/6/21 $6,880	B: E: A:	B: E: 10/19/21 A: 10/19/21	B: E: 1/15/22 A: 1/15/22	B: E: 1/19/22 A: 1/19/22

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

HOLD

3 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-107	D: George Reese C: George Reese	**Sugg Calf Barn - Swine Waste Improvements, New Flush Tanks** Status: HOLD Phase:HOLD	3/8/21	B: 12/6/21 E: 12/6/21 A:	B: E: A:	B: 3/7/22 E: 7/11/22 A:	B: 4/1/22 E: 8/5/22 A:	B: 5/31/22 E: 10/4/22 A:
Grp: OUA	4/18/22 George Reese	Budget: TBD Schedule: TBD. Current Status: Have design proposal from Krebs and cost estimate of $46,800.00.. Budget routing for approval (with client). Client also reviewing alternate design options. Next Step: Obtain funding.						

COLLEGE OF VETERINARY MEDICINE

Total Projects: 42
Total Approved Budgets: $3,946,284

PROGR.: 7 CONSTR.: 6 HOLD_SCOPE: 0
DESIGN: 15 CLOSEOUT: 11 HOLD: 3

HOLD

3 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-571 Grp: OUA	D: Philip Johnson C: Joshua Conradson 3/25/22 Philip Johnson	**Bailey Small Animal Hospital - Rm 2216, Build-Out For Anesthesia Recovery Room** Status: HOLD Phase:HOLD Budget: Fees only with client for approval. Schedule: On schedule. Current status: Client reviewing budget. Next step: Consultant contract and execute design if budget approved.	11/4/21	B: 2/24/22 E: 2/24/22 A:	B: E: A:	B: 8/18/22 E: 8/18/22 A:	B: 9/12/22 E: 9/12/22 A:	B: 2/9/23 E: 2/9/23 A:
22-037 Grp: OUA	D: Matthew Wagner C: Hank Moreman 3/17/22 Matthew Wagner	**Scott-Ritchey Research Ctr - Rms 100A & 100B, Renovate To Remove Showers** Status: HOLD Phase:HOLD Budget: In review with client. Schedule: On schedule. Current Status: Awaiting budget approval. Next Step: Execute work.	1/27/22	B: 3/17/22 E: 3/17/22 A:	B: E: A:	B: 3/18/22 E: 3/18/22 A:	B: 5/7/22 E: 5/7/22 A:	B: 6/21/22 E: 6/21/22 A: