denotes "Client Priority Projects"

AUBURN UNIVERSITY
Facilities Management

Client Projects (by Phase)

COLLEGE OF PHARMACY - HARRISON

Total Projects: 9
Total Approved Budgets: $108,840

PROGR.: 3 CONSTR.: 1 HOLD_SCOPE: 0
DESIGN: 2 CLOSEOUT: 1 HOLD: 2

PROGRAMMING — 3 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-319 Grp: OUA	D: Travis Davis C: Travis Davis 3/25/22 Travis Davis	**Walker Pharmacy Bldg - Rm 2150B, New Door System For Employee Pharmacy** Status: PROGRAMMING Phase:PROGRAMMING Budget: TBD Schedule: TBD Current Status: Client review construction estimate, and requested AUFM look at "roll-down" door options. Next Step: Working with "roll down" door vendors on design and cost	7/8/21	B: 5/24/22 E: 5/24/22 A:	B: E: A:	B: 5/25/22 E: 5/25/22 A:	B: 6/19/22 E: 6/19/22 A:	B: 9/17/22 E: 9/17/22 A:
21-536 Grp: OUA	D: Travis Davis C: Tyler Hand 3/25/22 Travis Davis	**Walker Pharmacy Bldg - Rm 1301, Renovate & Convert Into Student Resource Center** Status: PROGRAMMING Phase:PROGRAMMING Budget: TBD Schedule: TBD Current Status: Design complete. Design is under review. Next Step: Request construction estimate from Rabren	10/7/21	B: 5/11/22 E: 5/11/22 A:	B: E: A:	B: 5/11/22 E: 5/11/22 A:	B: 5/26/22 E: 5/26/22 A:	B: 8/24/22 E: 8/24/22 A:
22-004 Grp: OUA	D: Travis Davis C: Tyler Hand 3/25/22 Travis Davis	**Walker Pharmacy Bldg - Suite 4201, Office Renovations & Entryway Improvements** Status: PROGRAMMING Phase:PROGRAMMING Budget: TBD Schedule: TBD Current Status: Design phase. Next Step: Design review. Request construction estimate from Rabren	1/6/22	B: 5/30/22 E: 5/30/22 A:	B: E: A:	B: 5/31/22 E: 5/31/22 A:	B: 6/21/22 E: 6/21/22 A:	B: 9/19/22 E: 9/19/22 A:

COLLEGE OF PHARMACY - HARRISON

Total Projects: 9
Total Approved Budgets: $108,840

PROGR.: 3 CONSTR.: 1 HOLD_SCOPE: 0
DESIGN: 2 CLOSEOUT: 1 HOLD: 2

DESIGN — 2 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-301 Grp: OUA	D: Travis Davis C: Travis Davis 3/25/22 Travis Davis	**Pharmaceutical Research Building - Rms 123 & 125A, HVAC System For Vivarium Food Storage** Status: BIDDING-CONST CONTR Phase:DESIGN Budget: TBD Schedule: On schedule Current Status: Reviewing 95% construction documents. Next Step: Consultant will revise/address 95% CDs. Request construction estimate from AMCO.	6/28/21	B: 1/7/22 E: 1/7/22 A: 1/7/22 $6,950	B: E: A:	B: 5/2/22 E: 5/2/22 A:	B: 7/16/22 E: 7/16/22 A:	B: 8/15/22 E: 8/15/22 A:
21-535 Grp: OUA	D: Travis Davis C: Tyler Hand 3/25/22 Travis Davis	**Walker Pharmacy Bldg - Rm 1114, Renovate & Convert Into HSOP Collaborative Space** Status: DESIGN Phase:DESIGN Budget: TBD Schedule: TBD Current Status: Create INOX contract. INOX proceeds with a design. Next Step: Design review. Request estimate from Rabren for construction.	10/7/21	B: 2/17/22 E: 2/17/22 A: 2/17/22 $32,750	B: E: A:	B: 8/16/22 E: 8/16/22 A:	B: 8/30/22 E: 8/30/22 A:	B: 11/28/22 E: 11/28/22 A:

CONSTRUCTION — 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-515 Grp: IHC	D: Patrick Ledbetter C: Patrick Ledbetter 4/18/22 Patrick Ledbetter	**Walker Pharmacy Bldg - Suite 1313 & Rm 4306G, New Card Access System & Door Lites** Status: CONSTRUCTION Phase:CONSTRUCTION WPL 4/18/2022 Budget: In Budget Schedule: On Schedule. Current Status: We are currently waiting on the remaining hardware. Next step: Compete the door installation and prep for Access Control.	9/30/21	B: E: A: $8,400	B: E: A:	B: 10/7/21 E: 10/7/21 A: 10/7/21	B: 3/21/22 E: 3/2/22 A: 3/2/22	B: 4/29/22 E: 4/29/22 A:

COLLEGE OF PHARMACY - HARRISON

Total Projects: 9
Total Approved Budgets: $108,840

PROGR.: 3	CONSTR.: 1	HOLD_SCOPE: 0	
DESIGN: 2	CLOSEOUT: 1	HOLD: 2	

CLOSEOUT — 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-539 Grp: CPM	D: Shelby Thompson C: C Wagoner 4/18/22 Shelby Thompson	**Walker Pharmacy Bldg - Rms 2137 & 2155C, Interior Refurbishments & New Furnishings** Status: WARRANTY/CLOSEOUT Phase:CLOSEOUT Budget: On Budget Schedule: On schedule Current Task: Furniture scheduled to install 4/29/22. Next Task: Warranty/Closeout	10/11/21	B: 1/26/22 E: 2/2/22 A: 2/2/22 $15,840	B: E: A:	B: 1/26/22 E: 12/8/21 A: 12/8/21	B: 2/15/22 E: 2/15/22 A: 2/15/22	B: 3/7/22 E: 2/23/22 A: 2/23/22

HOLD — 2 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-396 Grp: OUA	D: Travis Davis C: Julie Rice 3/25/22 Travis Davis	**Walker Pharmacy Bldg - 3rd Floor, Convert Greenhouse Into New Rooftop Terrace** Status: HOLD Phase:HOLD Budget: TBD Schedule: TBD Current Status: Client and AUFM have reviewed the renderings / preliminary design Next Step: Client needs approval from the provost to continue with design development.	8/12/21	B: 10/5/21 E: 10/5/21 A: $44,900	B: E: A:	B: E: A:	B: E: A:	B: E: A:
22-046 Grp: OUA	D: Travis Davis C: Joshua Conradson 3/25/22 Travis Davis	**Walker Pharmacy Bldg - Suite 3204, Lab Renovations & New Fume Hoods** Status: HOLD Phase:HOLD Budget: TBD Schedule: TBD Current Status: Scope project Next Step: Review scope with client.	2/3/22	B: E: A:	B: E: A:	B: E: A:	B: E: A:	B: E: A: