denotes "Client Priority Projects"

AUBURN UNIVERSITY
Facilities Management

Client Projects (by Phase)

AUBURN MONTGOMERY (AUM)

Total Projects: 2 | PROGR.: 1 | CONSTR.: 0 | HOLD_SCOPE: 0
Total Approved Budgets: | DESIGN: 1 | CLOSEOUT: 0 | HOLD: 0

PROGRAMMING — 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
21-518 Grp: OUA	D: Carter Miles C: Joshua Conradson 3/22/22 Carter Miles	**Clement Hall (AUM) - Mechanical Renovation & Other Refurbishments** Status: PROGRAMMING Phase:PROGRAMMING Schedule: Developing Budget: Developing Current Task: TO finalized and Issued. Next Step: Provide project support as needed	10/1/21	B: 1/19/22 E: 1/19/22 A:	B: E: A:	B: E: 3/7/22 A: 3/7/22	B: 5/6/22 E: 3/23/22 A:	B: 7/5/22 E: 7/24/22 A:

DESIGN — 1 Projects

B: = Baseline Date E: = Estimated Date A: = Actual Date

Project Num	D = Design Lead C = Construction Lead	Project Name	Project Initiation	Budget Approved	Final Design	Bid Date	Notice to Proceed	Substantial Completion
20-465 Grp: OUA	D: Mary Melissa Taddeo C: Joshua Conradson 4/27/22 Mary Melissa Taddeo	**AUM Science Lab Facility - Renovation Of Former ADPH Bureau of Clinical Labs (AUM Project #2021-01)** Status: DESIGN Phase:DESIGN BUDGET: Budget has increased. $28-M TPC. SCHEDULE: On schedule. Demo complete. CURRENT TASK: 95% CD deliverable due 5/2. WBA submitting to DCM for final review. NEXT STEPS: Final Bid docs, advertising, prequalifications. AUFM to assist AUM in these processes. Meeting set for 4/28 to discuss.	10/13/20	B: E: A:	B: E: A:	B: E: 11/18/21 A:	B: E: 12/13/21 A:	B: E: 6/1/23 A: